

Activity ID	Activity Name	Original Duration	Start	Finish	Timeline																																																
					F	March 2007	April 2007	May 2007	June 2007	July 2007	August 2007	S	October 2007	N	D	January 2008																																					
					11	18	25	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13
GENERAL CONDITIONS																																																					
1000	NTP	0	22-Feb-07 A	30-Nov-07	◆ NTP																																																
1010	PROJECT COMPLETE	1	30-Nov-07	30-Nov-07	▶ PROJECT COMPLETE																																																
DESIGN																																																					
2000	GIRDER DESIGN	17	22-Feb-07	16-Mar-07	▶ GIRDER DESIGN																																																
2010	30% DESIGN	16	22-Feb-07	15-Mar-07	▶ 30% DESIGN																																																
2020	30% DESIGN REVIEW	5	16-Mar-07	22-Mar-07	▶ 30% DESIGN REVIEW																																																
2050	EARLY RELEASE ABUTMENT DESIGN	47	22-Feb-07	27-Apr-07	▶ EARLY RELEASE ABUTMENT DESIGN																																																
2060	COMPLETE GRADING / RAMPS DESIGN	47	22-Feb-07	27-Apr-07	▶ COMPLETE GRADING / RAMPS DESIGN																																																
2070	TEMPORARY ABUTMENT DESIGN	47	22-Feb-07	27-Apr-07	▶ TEMPORARY ABUTMENT DESIGN																																																
2080	100% DESIGN	63	23-Mar-07	19-Jun-07	▶ 100% DESIGN																																																
2090	100% DESIGN REVIEW	7	20-Jun-07	28-Jun-07	▶ 100% DESIGN REVIEW																																																
2100	RFC PLAN SET	0	29-Jun-07	29-Jun-07	▶ RFC PLAN SET																																																
2110	MOT PLANS	1	29-Jun-07	29-Jun-07	▶ MOT PLANS																																																
2120	RAMP GRADING DESIGN	1	29-Jun-07	29-Jun-07	▶ RAMP GRADING DESIGN																																																
TEMPORARY STRUCTURE																																																					
6420	EXCAVATE FOOTINGS AND ANCHORS	1	05-Jul-07	05-Jul-07	▶ EXCAVATE FOOTINGS AND ANCHORS																																																
6430	FORM FOOTINGS AND DRILL ANCHORS	3	06-Jul-07	10-Jul-07	▶ FORM FOOTINGS AND DRILL ANCHORS																																																
6440	POUR FOOTINGS AND ANCHORS	1	11-Jul-07	11-Jul-07	▶ POUR FOOTINGS AND ANCHORS																																																
6450	INSTALL STEEL ON FOOTINGS	2	12-Jul-07	13-Jul-07	▶ INSTALL STEEL ON FOOTINGS																																																
6460	CONSTRUCT TEMPORARY ABUTMENTS	7	16-Jul-07	24-Jul-07	▶ CONSTRUCT TEMPORARY ABUTMENTS																																																
6470	SET BEAM SEATS	2	25-Jul-07	26-Jul-07	▶ SET BEAM SEATS																																																
6480	CONSTRUCT WORKING PLATFORM	2	27-Jul-07	30-Jul-07	▶ CONSTRUCT WORKING PLATFORM																																																
PERMANENT SUB-STRUCTURE																																																					
6490	REMOVE SLOPE PROTECTION #1 & #2	3	14-May-07	16-May-07	▶ REMOVE SLOPE PROTECTION #1 & #2																																																
6500	EXCAVATE FOR TEMP SHORING ABUTMENT #1	2	17-May-07	18-May-07	▶ EXCAVATE FOR TEMP SHORING ABUTMENT #1																																																
6510	INSTALL TEMP SHORING ABUTMENT #1	4	21-May-07	24-May-07	▶ INSTALL TEMP SHORING ABUTMENT #1																																																
6520	EXCAVATE FOR FOOTINGS ABUTMENT #1	3	25-May-07	29-May-07	▶ EXCAVATE FOR FOOTINGS ABUTMENT #1																																																
6530	FORM ABUTMENT #1 FOOTINGS	5	30-May-07	05-Jun-07	▶ FORM ABUTMENT #1 FOOTINGS																																																
6540	PLACE FTG REINFORCING STEEL ABUTMENT #1	3	06-Jun-07	08-Jun-07	▶ PLACE FTG REINFORCING STEEL ABUTMENT #1																																																
6550	POUR FTG ABUTMENT ABUTMENT #1	1	11-Jun-07	11-Jun-07	▶ POUR FTG ABUTMENT ABUTMENT #1																																																
6560	FORM ABUTMENT #1 WALLS	8	12-Jun-07	21-Jun-07	▶ FORM ABUTMENT #1 WALLS																																																
6570	INSTALL REINF. STEEL ABUTMENT # 1 WALLS	3	22-Jun-07	26-Jun-07	▶ INSTALL REINF. STEEL ABUTMENT # 1 WALLS																																																
6580	POUR ABUTMENT #1 WALLS	1	27-Jun-07	27-Jun-07	▶ POUR ABUTMENT #1 WALLS																																																
6590	EXCAVATE ABUTMENT #2	3	28-Jun-07	02-Jul-07	▶ EXCAVATE ABUTMENT #2																																																
6600	FORM ABUTMENT #2 FOOTING	5	03-Jul-07	09-Jul-07	▶ FORM ABUTMENT #2 FOOTING																																																
6610	INSTALL REINFORCING STEEL ABUTMENT #2	3	10-Jul-07	12-Jul-07	▶ INSTALL REINFORCING STEEL ABUTMENT #2																																																
6620	POUR ABUTMENT #2 FOOTING	1	13-Jul-07	13-Jul-07	▶ POUR ABUTMENT #2 FOOTING																																																
6630	FORM ABUTMENT #2 WALL	8	16-Jul-07	25-Jul-07	▶ FORM ABUTMENT #2 WALL																																																
6640	INSTALL REINFORCEMENT ABUTMENT #2 WALL	3	26-Jul-07	30-Jul-07	▶ INSTALL REINFORCEMENT ABUTMENT #2 WALL																																																
6650	POUR ABUTMENT #2 WALL	1	31-Jul-07	31-Jul-07	▶ POUR ABUTMENT #2 WALL																																																
6660	INSTALL FOAM ON TOP OF INTEGRAL ABUTMENT	2	01-Aug-07	02-Aug-07	▶ INSTALL FOAM ON TOP OF INTEGRAL ABUTMENT																																																
PERMANENT SUPERSTRUCTURE																																																					
6665	ORDER MATERIAL/MANUFACTURE GIRDERS	106	19-Mar-07	13-Aug-07	▶ ORDER MATERIAL/MANUFACTURE GIRDERS																																																
6670	ERECT GIRDERS	4	14-Aug-07	17-Aug-07	▶ ERECT GIRDERS																																																

█ Remaining Level of Effort
 █ Remaining Work
 ◆ Milestone
 █ Actual Work
 █ Critical Remaining Work

