



2008 – Kimberly Bridge

Description

Meta Fields

Other Related Url 0 Other Related Link : [http://www.oregon.gov/ODOT/HWY/BRIDGE/Construction Schedule 1 Construction Schedule File : 2580](http://www.oregon.gov/ODOT/HWY/BRIDGE/Construction%20Schedule%201%20Construction%20Schedule%20File%202580)

Construction Schedule 0 Construction Schedule File : 2579

Abc Construction Equipment : Conventional

Miscellaneous Prefabricated : Grouted key closure joints; Socket connection (in precast substructure); Asphalt overlay w/membrane (Spans 1 & 5 only); Precast curbs

Prefabricated Bridge Elements : Adjacent slab beams; Precast abutment caps

Contracting : Full lane closure

Project Delivery : Design-bid-build

Decision Making Tools : State process

Longitude : -100

Latitude : 44.7559891

Nbi # : 2398

State Id # : 2398

Construction Equipment : Conventional

Total Bridge Length Ft : 42

Max Span Length Ft : 42

Beam Material : Concrete

Spans : One-span

Location : Rural

Owner : State

State : OR

Year Abc Built : 2008

Other Related Url : 1

Construction Schedule : 2

Contract Plans : 1

Funding Source : Federal and State

Costs : The engineer's estimate for the project was \$ 531,000. The low bid was \$663,000. There were 2 bidders. The cost per square foot of bridge was \$195 compared to \$125 for conventional construction in this region in 2008.

Contacts : Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation

bruce.v.johnson@odot.state.or.us 503-986-3344

Construction Method : The pretensioned slab beams and precast reinforced concrete abutment caps were fabricated in the field and trucked a short distance to the site. The edge beams were fabricated complete with concrete curb and anchor bolts for traffic railing extending from the curbs. Using single-lane closures, the contractor drove steel pipe piles for the approach spans. Traffic was then detoured and the bridge closed. Spans 5 and 6 were demolished. The ground surface at the abutment piles was graded. Steel support collars for the cap were installed on the piles. A crane was used to erect the cap onto the piles, and the space between the pile and the pocket cast into the cap was filled with grout. The precast slab beams were erected. The contractor then similarly replaced Span 1. Transverse connections between beams were made with tensioned rods, and keyways between the beams were grouted. Steel posts for the traffic railing were attached to the curbs, and the railing was installed. The wingwalls were constructed conventionally. The precast slabs were covered with a waterproofing membrane and 2-inch-thick asphalt overlay in Spans 1 and 5. Microsilica overlay was installed in Spans 2, 3, and 4 as part of rehabilitating the existing deck. The contract allowed an 18-day maximum closure time. Liquidated damages of \$700 per day were to be assessed for each day of closure beyond 18 days. The bridge was opened to traffic in two weeks.

Existing Bridge Description : The existing six-span 387-ft-long and 29-ft-wide bridge consisted of a three-span steel haunched girder unit (107.75-ft-long spans) on concrete piers founded on spread footings and three approach spans constructed of timber stringers with concrete deck on timber pile foundations (19-ft-long Span 1, 21-ft-long Span 5, and 21-ft-long Span 6). The bridge has two 12-ft-wide traffic lanes and two 1-ft-wide shoulders. Built in 1937, the bridge's three approach spans were deteriorated and required replacement.

Traffic Management : Traffic management alternative, if constructed conventionally: extended use of 100-mile detour

Average Daily Traffic At Time Of Construction : 240

Dimensions : Two 29-ft-wide prestressed slab beam approach span replacements (19-ft-long Span 1 and 42-ft-long Span 5)

Primary Drivers : reduced onsite construction time; improved work-zone safety; improved site constructability

Impact Category : Tier 3 (within 2 weeks)

Mobility Impact Time : ABC: 2 weeks ; Conventional: one year

Project Location :

Oregon Highway 19 over the John Day River one mile south of the community of Kimberly in Grant County