

2011 - Salem Street Bridge Eastbound (93Fast14)

Description

Meta Fields Other Related Url 0 Other Related Link : http://93fast14.dot.state.ma.us/ Construction Schedule 0 Construction Schedule File: 1927 Specifications 0 Spec File: 2280 **Abc Construction Equipment :** High-capacity crane(s) Miscellaneous Prefabricated : CIP reinforced concrete closure joints; HESt-LSh concrete joints; Link slab; Asphalt overlay w/membrane Prefabricated Bridge Elements : MDcBs (modular concrete-decked steel beams) **Contracting :** Full lane closure; Warranty; Incentive / disincentive clauses; No Excuse bonus; Value Engineering Project Delivery : Design-Build Site Procurement : Early environmental clearance & permitting; Electronic shop drawing submittal & approval process **Decision Making Tools :** State process Longitude : -71.1045074 Latitude : 42.4188728 Nbi #: BRI-093(534) & STP-093-1(524) State Id #: M-12-027-3B6DOTNBI **Construction Equipment :** Other ABC Method Total Bridge Length Ft: 160 Max Span Length Ft: 78 Beam Material : Steel **Spans**: Three-span Location: Urban **Owner**: State State : MA Year Abc Built : 2011 Foundations & Walls : Reused Substructure/Foundation Unit Other Related Url: 6 **Construction Schedule : 1 Contract Plans**: 2 **Incentive Program :** HfL (Highways for Life): \$1 million (for 93Fast14)

Page 1

Contact Us | Phone: (305) 348-0110 | Email: abc@fiu.edu | 10555 W. Flagler Street, EC 3680 Miami, FL 33174

Funding Source : Federal and State

Costs : The engineerâ€[™]s estimate for the 14-bridge project was \$69.17 million. The low bid was \$78.45 million (\$9.22 million = 13.40% higher than the engineerâ€[™]s estimate). There were two (shortlisted design-bid entity) bidders.FHWA is developing the numbers on savings in delay-related user costs.

Contacts : Thomas P. Donald, P.E., Director of Bridge Project Management Massachusetts Department of Transportation thomas.donald@state.ma.us 857-368-9311 **Submitter:** Mary Lou Ralls, P.E. Principal Ralls Newman, LLC ralls-newman@sbcglobal.net 512-422-9080 **Designer:** Gill Engineering Joseph P. Gill, P.E. jgill@gill-eng.com 781-355-7100 **Contractor:** Kevin B. Lampron, Jr. J.F. White Contracting Company klampron@jfwhite.com 617-558-0425

High Performance Material : High-early-strength low-shrinkage (HESt-LSh) concrete mix design was used in the closure pours and cast-in-place concrete for modifications to approach slabs to conform to the following requirements:• Minimum compressive strength of 2,000 psi within 4 hours of final set• Minimum 28-day compressive strength of 4,000 psi

Stakeholder Feedback : Stakeholder feedback is being formally collected thanks to FHWAâ€[™]s Highways for LIFE Program via a user satisfaction survey. Lessons Learned • Owner Perspective • Contractor to allow adequate construction QC staff during weekend construction • Provide senior staff to review construction submittals (Demolition Plans, Erection Plans, Work Plans, Temporary Shoring Plans, etc.) at District level • There were many benefits of having MassDOT construction staff involved early in project development • Contractor Perspective • Provide adequate time for design, and plan the construction • Do not try too much work in a single construction season (or weekend) • Advance knowledge/availability of resources required to keep pace with the project • Designer Perspective • Allow the opportunity to innovate with alternatives and methods of construction • Allow for better material procurement and construction operations Ownerâ€[™]s Designer Perspective • Very short timeframe for preliminary design process • Include a contractor in the preliminary design team • Use Construction Manager/General Contractor approach (get contractor input during design development)

Construction Method : The steel girders were shipped to a precast plant in New Jersey where the deck sections were cast. The composite modular units were then transported to the site for installation. At 6:00 pm on Friday, July 15, Salem Street/Route 60 was closed near the bridge. At 8:00 pm, Southbound traffic on I-93 was crossed over onto the opposite side of the highway using a movable temporary concrete barrier, with two lanes of traffic in each direction maintained on the adjacent bridge throughout the weekend. In addition, MassDOT's public involvement program helped divert traffic to other routes during the weekend. The existing bridge superstructure was demolished conventionally. The abutments and substructures were repaired prior to demolition of superstructure, and the superstructure modules erected with a high-capacity crane. The closure joints between the superstructure modules were cast with high-early-strength concrete, and the decks over the interior supports were made jointless using the "link slab― technology. The deck was sprayed with waterproofing membrane, and a 1.5-inch-thick Superpave overlay was placed. Temporary barriers were placed in the shoulders, and both roads were fully reopened at 5:00 am Monday. The parapets were cast in place after the bridge was opened to traffic. The I-93 Southbound Bridge over Salem Street / Route 60 westbound was replaced concurrently over the same weekend. For this project a Special Provision was developed in accordance with the FHWA Technical Advisory Incentive/Disincentive for Early Completion Number T 5080.10. The clause was used to encourage innovative methodologies and techniques to achieve milestones. The incentive/disincentive clause included an incentive payment, incentive payment reductions, disincentive deductions, and a corrective action plan requirement.Weekly "all hands― and breakout meetings were held for decision-making throughout construction. The team also used over-the-shoulder reviews and electronic submittals to

Page 2

speed project delivery.

Replacement Or New Bridge : This four-lane bridge was one of fourteen I-93 bridges in Medford (totaling 41 spans) that were replaced in 10 weeks under the MassDOT 93FAST14 project. The bridge has four lanes in one direction, a 12-ft-wide low-speed shoulder, and a 5.5-ft-wide high-speed shoulder. A shallow-depth superstructure was required because of the limited vertical clearance below the bridge. The superstructure consists of 18 modular units for each direction of I-93. These units are called "Prefabricated Bridge Units― or "PBUs― by MassDOT. Each 9.42-ft-wide interior unit in the center (78 ft) span has two 12.44-ft-deep Grade 50W plate girders spaced at 6.04 ft, and an 8-inch-thick composite concrete deck. The units were designed as simple spans for dead and live loads. The superstructures were made jointless by the use of link slabs over the interior supports after erection. The units were also designed to allow side-to-side or end-to-end construction using conventional cranes. The units are connected with 2.67-ft-wide longitudinal cast-in-place concrete closure joints. The width of the joint was selected to reduce the width and weight of the units, facilitate shipping and handling of the units, and permit conventional reinforcing lap splices within the closure pours.

Existing Bridge Description : The existing four-lane steel girder bridge was originally built in 1961. Its joints and median barriers were rebuilt and the surface repaved in 1974. The piers and bearings were rehabilitated in 1990 and 1991. In 2010 the bridgeâ€[™]s cast-in-place concrete deck and beamends were deteriorated and required replacement.

Traffic Management : Traffic management alternative, if constructed conventionally: extended use of detour through city streets

Average Daily Traffic At Time Of Construction: 181000

Dimensions : 160-ft-long and 68.79-ft wide adjacent three-span modular-beam-and-deck bridges (38 ft – 78 ft – 38 ft)

Primary Drivers : Reduced traffic impacts; Reduced onsite construction time; Improved site constructability

Impact Category : Tier 2 (within 3 days)

Mobility Impact Time : ABC: One weekend closure per superstructure (55 hrs); 10 weeks for all 14 bridges ; Conventional: 4 years for all 14 bridges

Project Location :

Interstate 93 Southbound over Salem Street / Route 60 Eastbound in the city of Medford in Middlesex County, approximately five miles north of Boston

Page 3

Contact Us | Phone: (305) 348-0110 | Email: abc@fiu.edu | 10555 W. Flagler Street, EC 3680 Miami, FL 33174