ABC Innovative Projects

	over G	ilbert (Creek								
Location	Trunk Highway 61 over Gilbert Creek in Goodhue County near Lake City in southeastern Minnesota										
State	Minnesota										
Owner	State										
Year ABC Built	2011										
State ID #	25024										
NBI#	00000000025024										
Coordinates	Latitude	44.46	55211		Longitude:	-92.290661					
Contact Person	Paul Rowekamp, P.E. Bridge Standards and Research Engineer Minnesota Department of Transportation Phone: 651-366-4484 Email: paul.rowekamp@state.mn.us										
Mobility Impact Time	ABC: 80	days o	f traffic impact		Conventiona	<i>I:</i> an additio	nal 2-3 weeks				
Impact Category	Tie	r 1	Tier 2	Ti	er 3	Tier 4	Tier 5				
						Х					
Driver(s)	 reduced onsite construction time – formwork for CIP portion of the deck is eliminated, use of precast substructures improved site constructability – drop-in reinforcement cages over longitudinal joints simplify construction improved material quality and product durability improved work-zone safety minimized environmental impacts 										
Description	• 123-ft- bridge	1									

each other and topped with a composite slab. The beam is designed to be simply supported under dead load and live load.

The replacement bridge has two 12-ft-wide traffic lanes, a center 14-ft-wide turn lane, two 12-ft-wide shoulders, and a 10-ft-wide sidewalk protected by a traffic barrier. The cross-section consists of eleven 6-ft-wide, one 5.5-ft-wide, and one 5.17-ft-wide 18-inch-deep 6,000 psi PCSS beams with a 6-inch-thick cast-in-place 4,000 psi reinforced concrete deck cast over the beam stems and filling the webs over the beam flanges. The edge beams were precast with protruding connection reinforcement for traffic barrier. No transverse post-tensioning was used. The shallow depth of the precast slab system met the hydraulic capacity requirements at this location. The precast substructure elements were constructed with full-depth pockets to accommodate pile connections. The precast abutments were supported on 12-inch-diameter steel pipe piles, and the precast pier cap and cast-in-place infill walls were supported on 16-inch-diameter steel pipe piles.

Construction Methods:

The prestressed beams were fabricated in a precast plant; their maximum 6-ft overall width allowed standard hauling and quick erection. The precast abutment stems, wingwalls, and pile caps were also fabricated in a precast plant and trucked to the site.

This project was completed using staged construction. In each of the stages the contractor drove the steel pipe piles for the abutments and piers. A typical crane for this scale of project was used to install the precast abutments, pier caps and inverted tee beams. The precast abutment pieces and precast caps were connected to the piles using high-strength flowable grout. The precast slab beams were erected and the longitudinal "drop in" steel reinforcement and deck reinforcement was placed, and the deck was cast and cured.

This was an A+B contract with a maximum allowable construction time of 80 days. The contractor bid and used 80 days. The incentive/disincentive was \$5,000 per day. The contract was interrupted for 3 weeks of work stoppage due to a state government shutdown. The contractor was not allowed to work during the shutdown, and this no doubt affected the total contract time and contractor efficiency.

Stakeholder Feedback:

Approximately six months after the bridge was opened to traffic, map cracking was detected on the deck surface. Transverse cracks were also discovered over the piers. Cores have been taken and further investigation is underway. The surface of the deck will be covered with a thin-bonded epoxy overlay to seal the cracks.

High Performance Materials Photos Additional photos Project Decision-Making Tools Site Procurement Project Delivery Contracting

Planning	•		•	•	Design-bid-k		A+B bidding Incentive / disincentive clauses			
Geotechnical Solutions	Foundations & Walls				Rapid Embankment					
	•									
Structural Solutions		cated Bridge Elemen	ts & S							
	Elements		Systems		Miscellaneous		_ •			
Costs	Adjacent inverse beams Precast pile of Precast abutr stems Precast wings	aps nent valls	•		CIP reinforced concrete closure joints CIP pockets in precast substructure Thin-bonded epoxy overlay					
	The engineer's estimate for the bridge portion of this project was \$ 1.54 million, not including mobilization. There were two bidders. The low bid was \$1.71 million, which was about 11% higher than the engineer's estimate. Most of the added cost was associated with the use of precast substructure elements and potential start-up costs. On average, the PCSS bridges are 10-15 percent higher in cost than comparable cast-in-place slab span bridges. However, construction time can be as much as 20-40 percent shorter for the PCSS bridges.									
Funding	Federal only	/	State only	Fed	Federal and State		Other			
					X					
Incentive	Highways for L	IFE	IBRD		SHRP2		Other			
Program (\$)							artial funding provided by a state innovation funding program			
Contract Plans	Complete Set: Bridge		e Plans (link to pdf)		ABC *:					
Specifications	Complete Set	al Provisions (link t	o pdf)	odf) ABC *:						
Bid Tabs	Tabulation of Bids (link to pdf)									
Schedule	Engineer's:	Not ava	ilable.		Actual:					
Other Related Information	MNDOT Bridges & Structures Website [http://www.dot.state.mn.us/bridge/] 2005 MnDOT FHWA Precast Slab System Workshop Summary Report (link to pdf)									
Photo Credits	Minnesota Department of Transportation									
* Charific to the			<u> </u>							

^{*} Specific to the ABC used in the project.