ABC Innovative Projects

Location	Oregon Route 47 (Nehalem Highway 102) at Milepost 81.94 over Dairy Creek Overflow in Washington County between the town of Banks and Highway 26								
State	Oregon								
Owner	State								
Year ABC Built	2007								
State ID #	20316								
NBI#	20316								
Coordinates	Latitude: 45.6341 Longitude: -123.1256								
Contact Person	Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation Phone: 503-986-3344 Email: bruce.v.johnson@odot.state.or.us								
Mobility Impact Time	ABC: 1	4 days		Co	nventional:	four months			
Impact	Tie	er 1	Tier 2	Tier 3	B	Tier 4	Tier 5		
Category				Х					
Driver(s)	 reduced onsite construction time improved work-zone safety improved site constructability minimized environmental impacts reduced life-cycle cost 								
Description	 45-ft-long and 40-ft-wide single-span prestressed adjacent box beam bridge Rural location Average Daily Traffic count: 4,000 (2010) Traffic management alternative, if constructed conventionally: extended use of 3.75-mile detour Existing Bridge: The existing two-span timber stringer bridge was 38 ft long (19 ft - 19 ft) and 35 ft wide with timber pile bent substructure. It had two 13-ft-wide traffic lanes, two 3.5-ft-wide sidewalks, and no shoulders. Built in 1936, the bridge suffered severe decay, was structurally deficient and functionally obsolete, and required replacement. Replacement Bridge: The replacement bridge has two 12-ft-wide traffic lanes and two 7.75-ft-wide shoulders. The bridge consists of ten 4-ft-wide 1.75-ft-deep adjacent pretensioned concrete box beams with three circular voids per beam. The beams were salvaged from another project and are supported by steel caps on steel piles. Construction Methods: Steel piles were driven under a separate contract as part of the advance work prior to the bridge replacement. 								

Traffic was detoured and the existing bridge was demolished. At each abutment the piles were exposed, cut to grade, and capped with a galvanized steel pile cap. A crane was used to erect the caps and beams. The cap was bolted to a steel plate welded to each pile. The beams were erected onto elastomeric bearing pads, and their ends were bolted to the caps. The shear keys between beams were grouted. The 7/8-inch-diameter galvanized tie rods were threaded through the beams at ends and third points and stressed using the turn-of-the-nut method. The tie rod galvanized ducts were ungrouted. The bridge was paved with an asphalt overlay without the use of a waterproofing membrane.

Construction Schedule:

- Day 1-2 Bridge removal and excavation
- Day 3 Finish removal of bridge and wood piles
- Day 4-5 Cutting piles to correct elevation
- Day 6 Finish setting caps
- Day 7 Off on Sunday
- Day 8-9 Setting slabs and grout keyways
- Day 10 Backfill, roadway grading, and paving preparation
- Day 11-12 Begin paving, shoulder material, and site cleanup
- Day 13 Finish guardrail and pavement markings
- Day 14 Finish cleanup and open road

All construction work except the pile foundation was done by in-house bridge maintenance forces.

Stakeholder Feedback:

Successful bridge replacement was accomplished in two weeks. The 14-day bridge closure allowed the owner to save \$120,000 by omitting the traffic control signal cost that would have been required for conventional staged construction over a four-month period. Coordination with other disciplines saved more time and money; for example, the permitting process were streamlined to address adding some fill to a wetland for the approach transition guardrail; and use of existing beams salvaged from another project in Region 5. Use of steel bent caps and field welding in lieu of cast-in-place concrete reduced much of the delay time.

High Performance Materials

•

Photos

Additional photos







		THE THE PARTY			
Project Planning	Decision-Making Tools	Site Procurement	Procurement	Contracting	
	State process	•	Design-build by in- house forces	Full lane closure	
Geotechnical Solutions	Foundation	ns & Walls	Rapid Embankment		
	•		•		
Structural	Prefabricated Bridge Elements & Systems Con				

Solutions	Elements		Systems		Miscellaneous		•	
	Adjacent box beams Steel pile caps		•	Grou Asph mem		y w/o		
Costs	The engineer's estimate for the project was \$ 507,000. The total actual cost for the inhouse design and construction by State maintenance forces was \$480,000. ABC techniques saved an estimated \$147,000 over conventional construction.							
Funding	Federal only				Federal and State		Other	
T unung	. caciai oing		X		. cas.a. and state		Guiei	
Incentive Program (\$)	Highways for LIFE		IBRD		SHRP2		Other	
Contract Plans	Complete Set:			ABC *:	Bridge Replacement Plans (link to pdf Existing Bridge Drawings (link to pdf)			
Specifications	Complete Set:	Not a	vailable.	ABC *:				
Bid Tabs	Not available.							
Schedule	Engineer's:				Actual:	See "De	escription"	
Other Related Information	ODOT Bridge Engineering Website [http://www.oregon.gov/ODOT/HWY/BRIDGE/]							
Photo Credits	Oregon Department of Transportation							

^{*} Specific to the ABC used in the project.