ABC Innovative Projects

Location	ridge over Manasquan River (September 11 Memorial Bridge) State Route 70 over the Manasquan River connecting Brick Township in Ocean											
	and the Borough of Brielle in Monmouth County											
State	New Jersey											
Owner	State											
Year ABC Built	2008											
State ID #	1511-150											
NBI#	1511-150											
Coordinates	Latitu	de:	40.09	7222	L	ongitude:	-74.0)85833				
Contact Person	Eli D. (Dave) Lambert III, P.E. Director of Bridge Engineering and Infrastructure Management & State Transportation Engineer New Jersey Department of Transportation Phone: 609-530-4235 Email: Dave.Lambert@dot.state.nj.us											
Mobility Impact Time				se of off-peak sing nd temporary stop		Conventi	ional:	a.5 x longer for cast-in- place pier activities compared to precast piers				
Impact	Tier 1			Tier 2	Tier	Tier 3		r 4 Tier 5				
Category									Х			
Primary Driver(s)	reduimplimplimplmini	iced of roved roved from the contract of the c	onsite d work d site o d mate ed envi	impacts construction time constructability constructability crial quality and pre ironmental impact	oduct dural	bility						
Description	brid Urba Ave Traf mult Existin The ex	ge ha an loo rage l fic ma tiple o m g Br kisting II-hei	as two cation Daily anage off-pea ridge: g 18-s	Traffic count: 32,3 ement alternative, ak single-lane close. pan single-leaf ba oncrete abutments	119 ft – 12 300 (2005) if construct sures and to scule span	20.25 ft – 1 ted conven emporary s	20.25 ationall stoppa as 625 concre	ft) y: extend ges ft long arete piers	ded use of and 56.83 ft wide,			

wide traffic lanes, 4.67-ft-wide and 10-ft-wide shoulders, and a 6-ft-wide sidewalk in each direction. The cross-section consists of twelve 71-inch-deep pretensioned concrete bulb tee girders spaced at 8 ft, except for a 7-ft-wide spacing between the two centerline beams, with a 9-inch-thick cast-in-place high performance concrete (HPC) deck.

The precast pier elements consist of high-strength HPC cofferdam shells and post-tensioned columns and caps. The precast piers were designed to be aesthetic, while limiting both the bridge footprint and amount of required excavation due to environmental concerns. The precast piers are V-shaped with inclined tapered exterior columns and a vertical middle column, with a 5-ft-wide 7-ft-deep hollow prestressed concrete box beam cap. The piers are supported on a footing cast in the precast cofferdam shell and founded on 24-inch-diameter concrete-filled steel pipe piles.

Construction Methods:

Staging and Maintenance and Protection of Traffic:

Staged construction was used to maintain traffic and minimize right-of-way requirements. In Stage 1, a portion of the eastbound side of the existing bridge was demolished to provide clearance to construct the 47.33-ft-wide eastbound half of the bridge. The existing bridge was used as a working platform to erect the girders for the eastbound bridge, and galvanized steel intermediate diaphragms were installed. The deck and continuity diaphragms at the piers were cast, and a temporary cantilevered sidewalk was constructed. Four 10.92-ft-wide temporary traffic lanes were striped, and traffic was transferred to the new eastbound half of the bridge.

In Stage 2, the existing bridge was demolished and the westbound half of the new bridge was constructed similar to the eastbound bridge. The temporary sidewalk on the eastbound bridge was removed, and a permanent sidewalk constructed. The westbound bridge was then opened, with traffic lanes on both bridges in their final configuration.

Throughout the project, two lanes of traffic were maintained in each direction except for a weekend detour and periodic off-peak single-lane closures and temporary traffic stoppages. The weekend detour at the end of Stage 1 was necessary to address grade changes and construct tie-ins from the new Route 70 eastbound roadway to local streets.

Construction:

All right-of-way acquisition was completed prior to the start of construction, and a generous in-water temporary tidelands construction easement was provided. Environmental permits for the project included in-water work restrictions to protect endangered species, including no work in the water from January 1 to April 30. To minimize environmental impacts, precast elements were fabricated offsite, trucked to the project, and then loaded onto barges. To reduce the steps required to erect the precast columns, the contractor fabricated, with owner approval, the 16-ft-high columns as a unit, rather than fabricating them in 4-ft-high segments as shown on the plans. Large land-based and barge-mounted cranes were used to erect the precast elements at the site.

Embankment construction utilized mechanically-stabilized earth (MSE) walls. Temporary roadway sheeting along stage line utilized flexible wire mesh.

A vibratory hammer was permitted for the upper 60 feet of pile driving. Test pile capacities were verified by re-strike after setup period. While maintaining traffic on the existing bridge, the contractor used a template to drive piles around the perimeter of

each eastbound pier foundation to form a temporary frame for supporting the precast cofferdam shell. The remaining piles for each pier were driven through openings in the floor of the cofferdam shell. Typical 30-ft-wide by 49.67-ft-long footings were constructed at the waterline within the precast cofferdam shells, which served as aesthetic permanent formwork for the footings, while minimizing impacts to the riverbed. The columns were erected over keys formed in the footings, and secured to the footing using temporary post-tensioning. The cap was then erected and post-tensioned to the columns and dead end anchorages cast in the footing. The contractor substituted, with owner approval, 1.75-inch-diameter Grade 150 threadbar for the 0.5-inch-diameter Grade 270 seven-wire strand shown on the plans.

Each of several construction crews worked six-day weeks to complete the bridge early. Excluding pile driving operations, the precast piers were constructed 3.5 times faster than cast-in-place piers. A total of 189 working days was required for the pier construction, averaging 19 working days per pier.

Using the precast pier system for each half of the bridge enabled the contractor to complete the in-water work within the permitted six-month window (July 1 – December 31). This avoided additional schedule impacts from cold weather concrete placement restrictions, and kept the work for each half of the bridge from extending into the following construction season.

The contract required the bridge to be replaced in 60 months. The bridge was substantially completed in 36 months.

Liquidated Damages and Incentive Payments:

Liquidated damages for the project were as follows:

- Completion of a sub-stage requiring a local detour \$4,000 per day
- Substantial completion \$5,600 per day
- Final completion \$1,850 per day
- Lane occupancy charge \$10 per minute per lane, not to exceed \$10,000 per day. No incentive payments for early completion were specified for the project.

Stakeholder Feedback:

- It was essential for the NJDOT to engage the public during design, and this influenced the height of the bridge and the project footprint.
- The community was pleased that the project could be constructed with no impact to the traffic on Route 70.
- People in the community were pleased with the appearance of the bridge, the pedestrian accommodations, and riverfront access provided.

High Performance Materials

- 8,000 psi high-performance concrete (HPC) for the pier caps, columns, cofferdams, and bulb tee girders
- Fiber-reinforced polymer (FRP) piles and lumber for the fender system and public fishing pier

Photos

Additional photos





Project

Decision-Making Tools

Site Procurement

Procurement

Contracting

Planning	•		Right-of-way acquisition	• Desi	gn-bid-build	Lane rental Incentive / disincentive clauses					
Geotechnical Solutions	Fou	ındation	s & Walls	Rapid Embankment							
	•			•							
Structural Solutions	Pr	efabrica	ted Bridge Elements	& System	Construction						
	Elements	5	Systems	 Miscellaneous PT ducts, grouted Prefab parapets Steel diaphragms Other – noise wall panels and posts 		High-capacity					
	Prefab caissorPrecast caps a columnsMSE walls	•	•			craneHigh-capacitycrane on barge					
Costs	There were three bidders for the project, and the low bid was \$51.7 million. The total cost of the bridge was \$24.8 million, of which \$20.6 million was for structural bridge items. The structural cost of the bridge was \$300 per sq ft, which is comparable to the cost of other bridges in New Jersey using conventional construction. The cost premium associated with the use of ABC components is difficult to quantify, because the project was not bid with two competing structural systems and there is no comparable project readily available. Since traffic was maintained throughout construction, there was no savings in roadway user costs. However, there was a substantial benefit to the surrounding community, local businesses, and the environment to have the project completed early and the work zone removed.										
Funding	Federal only	State only		Federal and State		Other					
				Х							
Incentive Program (\$)	Highways for LI	FE IBRD		SHRP2		Other					
Contract Plans	Complete Set:			ABC *: ABC Plan Sh		eets (link to pdf)					
Specifications	Complete Set:	Specia pdf)	l Provisions (link to	ABC *:							
Bid Tabs	Bid Tabs (link to pdf)										
Schedule	Engineer's:	Not ava	ilable.	Actual:							
Other Related Information	NJDOT Project Website [http://www.state.nj.us/transportation/commuter/roads/route70manasquan/] "Accelerated Bridge Construction Using Precast Piers," 2008 International Bridge Conference Proceedings (link to pdf)										
Photo Credits	New Jersey De	oartmen	t of Transportation;	Arora and	d Associates,	P.C.					

^{*} Specific to the ABC used in the project.