

Activity ID	Activity Name	Total Float	Original Duration	Start	Finish	Budgeted Total Cost	Actual Total Cost	2011												2012												2013												2014																	
								D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J						
<b>Management Milestones</b>								96	917	23-Aug-10 A	04-Jun-14	\$0.00	\$0.00																																																
MI.0001	Contract Award		0		23-Aug-10 A	\$0.00	\$0.00	Contract Award																																																					
MI.1000	Notice to Proceed / Construction Contract		0	22-Sep-10 A		\$0.00	\$0.00	Notice to Proceed / Construction Contract																																																					
MI.9999	Fixed Completion Milestone - October 24, 2014	96	0		04-Jun-14*	\$0.00	\$0.00	◆ F																																																					
MI.8888	"No Excuses" Incentive Milestone - June 27, 2014	18	0		04-Jun-14*	\$0.00	\$0.00	◆ T																																																					
<b>Mobilization</b>								20	22	22-Sep-10 A	19-Oct-10 A	\$3,000,000.00	\$3,000,000.00	19-Oct-10 A, Mobilization																																															
MOB.0001	Mobilization		20	22-Sep-10 A	19-Oct-10 A	\$3,000,000.00	\$3,000,000.00	Mobilization																																																					
<b>Submittals</b>								188	805	01-Sep-10 A	17-Jan-14	\$7,251,360.00	\$4,584,389.04	17-Jan-14, Sub																																															
<b>Miscellaneous</b>								110	805	22-Sep-10 A	17-Jan-14	\$660,000.00	\$417,000.00	17-Jan-14, Misc																																															
<b>Steel</b>								119	661	01-Sep-10 A	10-Jun-13	\$6,591,360.00	\$4,167,389.04	10-Jun-13, Steel																																															
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B601		20	01-Sep-10 A	23-Nov-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B601																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	22-Sep-10 A	15-Dec-10 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B601																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B698		15	01-Oct-10 A	29-Nov-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B698																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B697		15	07-Oct-10 A	03-Nov-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B697																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	14-Oct-10 A	18-Apr-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B698																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B696		12	19-Oct-10 A	03-Nov-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B696																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B699		20	20-Oct-10 A	02-Dec-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B699																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B695		12	01-Nov-10 A	13-Dec-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B695																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	03-Nov-10 A	15-Dec-10 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B699																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	03-Nov-10 A	25-Mar-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B697																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	03-Nov-10 A	01-Apr-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B696																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B601		60	17-Nov-10 A	21-Apr-11 A	\$411,960.00	\$411,960.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B601																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	22-Nov-10 A	17-May-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B695																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B694		10	23-Nov-10 A	07-Dec-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B694																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	07-Dec-10 A	27-Dec-10 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B694																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B693		10	17-Dec-10 A	28-Dec-10 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B693																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B602		10	28-Dec-10 A	04-Jan-11 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B602																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B603		10	28-Dec-10 A	04-Jan-11 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B603																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	28-Dec-10 A	10-Jan-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B693																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	04-Jan-11 A	28-Nov-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B602																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	04-Jan-11 A	28-Nov-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B603																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B699		15	18-Jan-11 A	21-Apr-11 A	\$411,960.00	\$411,960.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B699																																																					
SUB.STEEL.00	PREPARE STR STEEL SHOP DRAWINGS FOR B692		15	27-Jan-11 A	19-Jul-11 A	\$0.00	\$0.00	■ PREPARE STR STEEL SHOP DRAWINGS FOR B692																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B698		10	19-Apr-11 A	06-May-11 A	\$274,640.00	\$274,640.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B698																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B697		15	09-May-11 A	07-Jun-11 A	\$549,280.00	\$549,280.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B697																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B696		30	02-Jun-11 A	02-Sep-11 A	\$686,600.00	\$686,600.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B696																																																					
SUB.STEEL.00	SUBMIT AND APPROVE STR STEEL SHOP DRAWING...		20	27-Jul-11 A	07-Sep-11 A	\$0.00	\$0.00	■ SUBMIT AND APPROVE STR STEEL SHOP DRAWINGS B692																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B695		30	08-Aug-11 A	17-Nov-11 A	\$686,600.00	\$686,600.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B695																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B694	91	20	18-Nov-11 A	29-Jun-12	\$411,960.00	\$411,960.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B694																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B693		45	17-Jan-12 A	20-Mar-12 A	\$411,960.00	\$411,960.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B693																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B692	46	100	06-Mar-12 A	24-Sep-12	\$137,320.00	\$34,330.00	■ FABRICATE & DELIVER STRUCTURAL STEEL B692																																																					
SUB.STEEL.00	FAB & DELIVER STRUCTURAL STEEL B692 SHIP#2	119	100	06-Sep-12 A	26-Feb-13	\$549,280.00	\$288,099.04	■ FAB & DELIVER STRUCTURAL STEEL B692 S																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B602	119	35	26-Feb-13	18-Apr-13	\$274,640.00	\$0.00	■ FABRICATE & DELIVER STRUCTURAL S																																																					
SUB.STEEL.00	FAB & DELIVER STRUCTURAL STEEL B692 SHIP#3	119	50	26-Feb-13	09-May-13	\$1,510,520.00	\$0.00	■ FAB & DELIVER STRUCTURAL STEEL																																																					
SUB.STEEL.00	FABRICATE & DELIVER STRUCTURAL STEEL B603	119	35	18-Apr-13	10-Jun-13	\$274,640.00	\$0.00	■ FABRICATE & DELIVER STRUCTUP																																																					

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone

Activity ID	Activity Name	Total Float	Original Duration	Start	Finish	Budgeted Total Cost	Actual Total Cost	2011												2012												2013												2014																	
								D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J						
<b>Transport</b>								487	272	04-Sep-11 A	15-Oct-12	\$0.00	\$0.00	15-Oct-12, Transport																																															
<b>Bridge Construction</b>								32	883	29-Sep-10 A	09-May-14	\$28,856,369.45	\$11,591,447.42	09-May-14																																															
<b>601 Laburnum</b>								388	367	15-May-11 A	13-Nov-12	\$1,202,763.08	\$850,951.36	13-Nov-12, 601 Laburnum																																															
<b>Sub Structure</b>								388	362	15-May-11 A	06-Nov-12	\$608,773.00	\$345,332.41	06-Nov-12, Sub Structure																																															
601.SU.1051	Hazmat Inspection		2	15-May-11 A	16-May-11 A	\$1,000.00	\$1,000.00	Hazmat Inspection																																																					
601.SU.1025	Bridge Sub Str - Concrete Surface Repairs		27	16-May-11 A	30-Aug-11 A	\$196,075.00	\$218,852.25	Bridge Sub Str - Concrete Surface Repairs																																																					
601.SU.1029	Bridge Sub Str - Cathodic Protection System	346	30	13-Jun-11 A	12-Jun-12	\$182,000.00	\$85,000.00	Bridge Sub Str - Cathodic Protection System																																																					
601.SU.1027	Bridge Sub Str - Crack Repairs		27	28-Jul-11 A	29-Jul-11 A	\$105,560.00	\$0.00	Bridge Sub Str - Crack Repairs																																																					
601.SU.1031	Bridge - Install Under Bridge Light Sysytem	475	7	25-Aug-11 A	21-Jun-12	\$15,800.00	\$0.00	Bridge - Install Under Bridge Light Sysytem																																																					
601.RW.1021	MOT Phase 2 Barricades		2	19-Sep-11 A	03-Oct-11 A	\$28,020.00	\$6,480.00	MOT Phase 2 Barricades																																																					
601.RW.2021	Guardrail - Remove		2	26-Sep-11 A	27-Sep-11 A	\$0.00	\$0.00	Guardrail - Remove																																																					
601.RW.1003	Erosion Control - Silt Fence		1	11-Oct-11 A	18-Oct-11 A	\$1,665.00	\$1,362.00	Erosion Control - Silt Fence																																																					
601.RW.1001	Erosion Control - Inlet Protection		1	17-Oct-11 A	20-Oct-11 A	\$2,063.00	\$550.00	Erosion Control - Inlet Protection																																																					
601.SU.1011	Bridge Sub Str - Demo Concrete		4	24-Oct-11 A	18-Jan-12 A	\$1,000.00	\$416.00	Bridge Sub Str - Demo Concrete																																																					
601.SU.1013	Bridge Sub Str - Concrete (A3) Form & Place	423	8	07-Nov-11 A	21-Jun-12	\$18,600.00	\$15,367.50	Bridge Sub Str - Concrete (A3) Form & Place																																																					
601.SU.1019	Bridge Sub Str - Install Rebar		4	08-Nov-11 A	31-Jan-12 A	\$4,906.00	\$5,104.66	Bridge Sub Str - Install Rebar																																																					
601.RW.1005	Storm Sewer System		5	04-Jan-12 A	05-Jan-12 A	\$20,525.00	\$0.00	Storm Sewer System																																																					
601.SU.1021	Bridge Sub Str - Place Abutment Parapet		6	26-Mar-12 A	03-May-12 A	\$11,200.00	\$11,200.00	Bridge Sub Str - Place Abutment Parapet																																																					
601.SU.1015	Bridge Sub Str - Cure Concrete	717	7	03-May-12 A	28-Jun-12	\$0.00	\$0.00	Bridge Sub Str - Cure Concrete																																																					
601.RW.2031	Guardrail - Install	469	2	21-Jun-12	25-Jun-12	\$0.00	\$0.00	Guardrail - Install																																																					
601.RW.1007	Curb & Gutter - CG 2 & 3	388	2	23-Oct-12	24-Oct-12	\$759.00	\$0.00	Curb & Gutter - CG 2 & 3																																																					
601.SU.1023	Bridge Sub Str - Repair Slope Protection	259	4	25-Oct-12	30-Oct-12	\$19,600.00	\$0.00	Bridge Sub Str - Repair Slope Protection																																																					
601.SU.1041	Bridge Sub Str Punchlist	388	5	31-Oct-12	06-Nov-12	\$0.00	\$0.00	Bridge Sub Str Punchlist																																																					
<b>Super Structure</b>								485	103	05-Oct-11 A	14-Jun-12	\$593,990.08	\$505,618.95	14-Jun-12, Super Structure																																															
601.ST.2003	Phase VI - MBS & MOT Signs Initial (525 & 480)		8	05-Oct-11 A	21-Oct-11 A	\$4,960.00	\$4,505.00	Phase VI - MBS & MOT Signs Initial (525 & 480)																																																					
601.ST.1001	Demo Existing Median Barrier		4	11-Oct-11 A	20-Oct-11 A	\$13,975.00	\$18,135.00	Demo Existing Median Barrier																																																					
601.RW.2011	Roadway - Asphalt Surface Crossover		2	14-Oct-11 A	17-Oct-11 A	\$4,680.00	\$31,366.42	Roadway - Asphalt Surface Crossover																																																					
601.ST.1008	Modify Existing Drop Inlets	486	4	19-Oct-11 A	07-Jun-12	\$5,000.00	\$0.00	Modify Existing Drop Inlets																																																					
601.ST.1003	Superstr - Remove Steel Beam Bridge Decks		12	21-Oct-11 A	04-Apr-12 A	\$179,000.00	\$179,000.00	Superstr - Remove Steel Beam Bridge Decks																																																					
601.ST.1005	Superstr - Erect PCU (12 ea)		12	22-Oct-11 A	04-Apr-12 A	\$137,320.00	\$141,880.00	Superstr - Erect PCU (12 ea)																																																					
601.ST.1007	Replace/Install Anchor Bolts & Bearings		12	22-Oct-11 A	04-Apr-12 A	\$44,800.00	\$0.00	Replace/Install Anchor Bolts & Bearings																																																					
601.ST.1018	Place Magn Phosphate Concrete B/W Top		12	23-Oct-11 A	04-Apr-12 A	\$14,400.00	\$3,703.20	Place Magn Phosphate Concrete B/W Top																																																					
601.ST.1011	Superstr Br Site - Install PT		12	05-Nov-11 A	11-Apr-12 A	\$122,720.00	\$122,720.00	Superstr Br Site - Install PT																																																					
601.RW.2001	Temporary Striping (Super-Structure)	486	2	06-Nov-11 A	11-Jun-12	\$3,836.70	\$30.00	Temporary Striping (Super-Structure)																																																					
601.RW.1061	Place Flowable Backfill	488	2	21-Nov-11 A	05-Jun-12	\$9,408.00	\$4,279.33	Place Flowable Backfill																																																					
601.ST.1009	Superstr Br Site - Install Diaph & Torque	490	2	20-Mar-12 A	05-Jun-12	\$0.00	\$0.00	Superstr Br Site - Install Diaph & Torque																																																					
601.ST.1013	Superstr Br Site - Grout & Install Continuity		6	26-Mar-12 A	11-Jun-12 A	\$16,000.00	\$0.00	Superstr Br Site - Grout & Install Continuity																																																					
601.ST.1033	Super Str Closure Pours - Magn Phosphate Concrete		12	03-Apr-12 A	04-Apr-12 A	\$1,800.00	\$0.00	Super Str Closure Pours - Magn Phosphate Concrete																																																					
601.ST.1021	Superstr - Bridge Deck 1/4"-1/2" Grinding	485	5	04-Jun-12	08-Jun-12	\$9,315.88	\$0.00	Superstr - Bridge Deck 1/4"-1/2" Grinding																																																					
601.RW.1023	Roadway - Asphalt Pavement Planing	359	2	04-Jun-12	05-Jun-12	\$4,084.50	\$0.00	Roadway - Asphalt Pavement Planing																																																					
601.RW.1025	Roadway - Asphalt Surface (12.5)	357	2	08-Jun-12	11-Jun-12	\$11,352.00	\$0.00	Roadway - Asphalt Surface (12.5)																																																					
601.ST.1019	Superstr - Bridge Deck Grooving	485	2	11-Jun-12	12-Jun-12	\$4,116.00	\$0.00	Superstr - Bridge Deck Grooving																																																					
601.RW.1027	Roadway - Asphalt Curb & Backup TP MC-3B	440	2	12-Jun-12	13-Jun-12	\$900.00	\$0.00	Roadway - Asphalt Curb & Backup TP MC-3B																																																					
601.ST.1017	Superstr - Bridge Deck Joint Seal	485	2	13-Jun-12	14-Jun-12	\$6,322.00	\$0.00	Superstr - Bridge Deck Joint Seal																																																					
<b>Close-out</b>								388	5	06-Nov-12	13-Nov-12	\$0.00	\$0.00	13-Nov-12, Close-out																																															
601.CL.9999	B601 Laburnum - Substantial Completion	388	0		06-Nov-12	\$0.00	\$0.00	◆ B601 Laburnum - Substantial Completion																																																					

█ Actual Work   
 █ Critical Remaining Work   
 ▼ Summary  
█ Remaining Work   
 ◆ Milestone















Activity ID	Activity Name	Total Float	Original Duration	Start	Finish	Budgeted Total Cost	Actual Total Cost	2011												2012												2013												2014											
								D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J			
<b>Super Structure</b>		22	133	04-Jan-13 A	23-Apr-13	\$799,745.70	\$140,143.33	23-Apr-13, Super Structure																																															
693.ST.2003	Phase IV - MBS & MOT Signs - Continue / Move Equip	47	2	04-Jan-13	07-Jan-13	\$0.00	\$0.00	Phase IV - MBS & MOT Signs - Continue / Move Equip																																															
693.ST.1028	Place Magn Phosphate Concrete B/W Top	29	18	12-Feb-13	08-Mar-13	\$22,080.00	\$0.00	Place Magn Phosphate Concrete B/W Top																																															
693.ST.1013	Superstr - Remove Steel Beam Bridge Decks	44	18	12-Feb-13	08-Mar-13	\$177,300.00	\$0.00	Superstr - Remove Steel Beam Bridge Decks																																															
693.ST.1015	Superstr - Erect PCU (18 ea)	22	18	12-Feb-13 A	08-Mar-13	\$137,320.00	\$137,320.00	Superstr - Erect PCU (18 ea)																																															
693.ST.1019	Replace/Install Anchor Bolts & Bearings	23	18	12-Feb-13	08-Mar-13	\$67,200.00	\$0.00	Replace/Install Anchor Bolts & Bearings																																															
693.ST.1023	Superstr Br Site - Install PT	44	18	12-Feb-13	08-Mar-13	\$125,600.00	\$0.00	Superstr Br Site - Install PT																																															
693.ST.1027	Super Str Closure Pours - Magn Phosphate Concrete	23	18	12-Feb-13	08-Mar-13	\$2,700.00	\$0.00	Super Str Closure Pours - Magn Phosphate Concrete																																															
693.ST.1033	Superstr - Bridge Deck 1/4"-1/2" Grinding	23	4	08-Mar-13	14-Mar-13	\$8,827.00	\$0.00	Superstr - Bridge Deck 1/4"-1/2" Grinding																																															
693.ST.1021	Superstr Br Site - Install Diaph & Torque	41	3	08-Mar-13	13-Mar-13	\$0.00	\$0.00	Superstr Br Site - Install Diaph & Torque																																															
693.ST.1025	Superstr Br Site - Grout & Install Continuity	34	10	08-Mar-13	22-Mar-13	\$16,000.00	\$0.00	Superstr Br Site - Grout & Install Continuity																																															
693.RW.1035	Roadway - Asphalt Milling 1-1/2" TP A	22	9	08-Mar-13	21-Mar-13	\$66,000.00	\$0.00	Roadway - Asphalt Milling 1-1/2" TP A																																															
693.ST.1031	Superstr - Bridge Deck Grooving	23	2	14-Mar-13	18-Mar-13	\$3,900.00	\$0.00	Superstr - Bridge Deck Grooving																																															
693.ST.1029	Superstr - Bridge Deck Joint Seal	23	2	18-Mar-13	21-Mar-13	\$6,322.00	\$0.00	Superstr - Bridge Deck Joint Seal																																															
693.RW.1037	Roadway - Asphalt Pavement Planing	22	3	21-Mar-13	26-Mar-13	\$4,018.00	\$0.00	Roadway - Asphalt Pavement Planing																																															
693.ST.1007	Reconstruct Existing Drop Inlets	22	4	26-Mar-13	01-Apr-13	\$12,500.00	\$0.00	Reconstruct Existing Drop Inlets																																															
693.ST.2007	Place Median Strip	26	2	26-Mar-13	28-Mar-13	\$3,500.00	\$0.00	Place Median Strip																																															
693.RW.1039	Roadway - Asphalt Surface (12.5)	22	2	03-Apr-13	09-Apr-13	\$40,936.00	\$0.00	Roadway - Asphalt Surface (12.5)																																															
693.ST.2001	Temporary Striping (Super-Structure)	24	2	03-Apr-13	09-Apr-13	\$4,796.70	\$0.00	Temporary Striping (Super-Structure)																																															
693.RW.1041	Roadway - Asphalt Curb & Backup TP MC-3B	22	2	09-Apr-13	11-Apr-13	\$1,680.00	\$0.00	Roadway - Asphalt Curb & Backup TP MC-3B																																															
693.ST.2005	Re-Install Median Barrier (MB-7D) (701)	22	8	11-Apr-13	23-Apr-13	\$87,250.00	\$0.00	Re-Install Median Barrier (MB-7D) (701)																																															
693.RW.1063	Place Flowable Backfill	22	2	17-Jul-13 A	03-Apr-13	\$11,816.00	\$2,823.33																																																
<b>Close-out</b>		32	5	02-May-14	09-May-14	\$0.00	\$0.00	09-May-14																																															
693.CL.9999	B693 Overbrook - Substantial Completion	32	0		02-May-14	\$0.00	\$0.00	B693																																															
693.CL.100	Superstr Punchlist	32	5	05-May-14	09-May-14	\$0.00	\$0.00	Superstr																																															
<b>694 Sherwood</b>		291	610	25-Oct-10 A	16-Apr-13	\$2,908,842.72	\$1,249,075.96	16-Apr-13, 694 Sherwood																																															
<b>Sub Structure</b>		352	512	25-Oct-10 A	09-Jan-13	\$2,101,223.00	\$1,108,932.63	09-Jan-13, Sub Structure																																															
694.RW.1001	Clear & Grub		17	25-Oct-10 A	28-Feb-12 A	\$403,000.00	\$400,000.00	Clear & Grub																																															
694.RW.1125	Fence - Remove		1	27-Oct-10 A	29-Oct-10 A	\$2,177.50	\$2,177.50	Fence - Remove																																															
694.RW.1005	Erosion Control - Silt Fence		1	28-Oct-10 A	07-Sep-11 A	\$3,825.00	\$1,725.00	Erosion Control - Silt Fence																																															
694.RW.1040	MOT Phase 1 Striping	133	2	01-Dec-10 A	07-Jun-12	\$7,506.15	\$2,289.60	MOT Phase 1 Striping																																															
694.RW.1045	MOT Phase 1 Barricades		3	19-Jan-11 A	21-Jan-11 A	\$48,980.00	\$48,980.00	MOT Phase 1 Barricades																																															
694.RW.1135	Guardrail - Remove		10	04-Feb-11 A	10-Aug-11 A	\$4,087.35	\$2,170.00	Guardrail - Remove																																															
694.RW.1009	Asphalt Pavement Demolition		2	09-Feb-11 A	11-Feb-11 A	\$1,278.00	\$1,278.00	Asphalt Pavement Demolition																																															
694.RW.1031	Concrete Retaining Wall - RW 3 - Wall A		20	01-Apr-11 A	05-Sep-11 A	\$35,610.00	\$34,110.00	Concrete Retaining Wall - RW 3 - Wall A																																															
694.SU.1085	Hazmat Inspection		2	17-May-11 A	18-May-11 A	\$1,000.00	\$1,000.00	Hazmat Inspection																																															
694.RW.1033	Temp Support - Install Sheet Pile A	46	30	26-May-11 A	17-Jul-12	\$118,080.00	\$106,008.12	Temp Support - Install Sheet Pile A																																															
694.SU.1019	Erosion Control - Slope Drains		2	02-Jun-11 A	28-Jun-11 A	\$5,600.00	\$5,600.00	Erosion Control - Slope Drains																																															
694.RW.1003	Erosion Control - Inlet Protection	488	1	06-Jun-11 A	04-Jun-12	\$1,875.00	\$275.00	Erosion Control - Inlet Protection																																															
694.SU.1043	Bridge Sub Str - Install Drilled Shafts 36"-66" DIA		8	11-Jul-11 A	22-Jul-11 A	\$229,485.00	\$229,861.00	Bridge Sub Str - Install Drilled Shafts 36"-66" DIA																																															
694.SU.1039	Bridge Sub Str - Structure Excavation		2	22-Aug-11 A	21-Sep-11 A	\$3,000.00	\$3,000.00	Bridge Sub Str - Structure Excavation																																															
694.SU.1047	Bridge Sub Str - Concrete (A3) Form & Place	38	45	23-Aug-11 A	10-Aug-12	\$82,200.00	\$86,910.00	Bridge Sub Str - Concrete (A3) Form & Place																																															
694.SU.1053	Bridge Sub Str - Install Rebar	79	3	23-Aug-11 A	11-Jun-12	\$20,839.00	\$12,644.50	Bridge Sub Str - Install Rebar																																															
694.SU.1045	Bridge Sub Str - Demo Concrete		6	24-Aug-11 A	26-Aug-11 A	\$1,250.00	\$0.00	Bridge Sub Str - Demo Concrete																																															
694.RW.1011	Roadway Excavation	107	4	12-Sep-11 A	23-Jul-12	\$21,465.00	\$15,030.00	Roadway Excavation																																															
694.RW.1077	MSE Retaining Wall B	25	8	12-Sep-11 A	18-Oct-12	\$22,490.00	\$4,132.05	MSE Retaining Wall B																																															
694.RW.1017	Roadway Embankment	25	20	19-Sep-11 A	15-Nov-12	\$99,974.00	\$75,325.88	Roadway Embankment																																															

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone

Activity ID	Activity Name	Total Float	Original Duration	Start	Finish	Budgeted Total Cost	Actual Total Cost	2011												2012												2013												2014											
								D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J
694.RW.1007	Sawcut Asphalt		2	08-Dec-11 A	27-Dec-11 A	\$1,792.00	\$0.00																									█ Sawcut Asphalt																							
694.RW.1105	Temp Support - Install Sheet Pile B	46	10	20-Feb-12 A	31-Jul-12	\$29,520.00	\$19,765.98																									█ Temp Support - Install Sheet Pile B																							
694.SU.1059	Bridge Sub Str - Place Abutment Parapet	81	8	13-Jul-12 A	22-Aug-12	\$6,400.00	\$5,400.00																									█ Bridge Sub Str - Place Abutment Parapet																							
694.SU.1065	Bridge Sub Str - Concrete Surface Repairs	48	25	13-Jul-12 A	19-Sep-12	\$117,025.00	\$0.00																									█ Bridge Sub Str - Concrete Surface Repairs																							
694.SU.1095	Bridge Sub Str - Cure Concrete	153	7	11-Aug-12	17-Aug-12	\$0.00	\$0.00																									█ Bridge Sub Str - Cure Concrete																							
694.SU.1069	Bridge Sub Str - Cathodic Protection System	257	25	17-Aug-12 A	24-Oct-12	\$205,000.00	\$51,250.00																									█ Bridge Sub Str - Cathodic Protection System																							
694.SU.1049	Bridge Sub Str - Cure Concrete	127	7	23-Aug-12	29-Aug-12	\$0.00	\$0.00																									█ Bridge Sub Str - Cure Concrete																							
694.RW.1013	Storm Sewer System	81	3	29-Aug-12	05-Sep-12	\$10,000.00	\$0.00																									█ Storm Sewer System																							
694.RW.1037	MSE Retaining Wall A	25	25	30-Aug-12	08-Oct-12	\$202,410.00	\$0.00																									█ MSE Retaining Wall A																							
694.RW.1035	Temp Support - Remove Sheet Pile	50	7	19-Oct-12	29-Oct-12	\$60,000.00	\$0.00																									█ Temp Support - Remove Sheet Pile																							
694.SU.1071	Bridge - Install Under Bridge Light Sysytem	386	6	25-Oct-12	01-Nov-12	\$12,800.00	\$0.00																									█ Bridge - Install Under Bridge Light Sysytem																							
694.RW.1061	Bridge Sub Str - Install Slope Protection	50	7	30-Oct-12	07-Nov-12	\$12,150.00	\$0.00																									█ Bridge Sub Str - Install Slope Protection																							
694.RW.1063	Bridge Sub Str - Repair Slope Protection	50	7	08-Nov-12	16-Nov-12	\$16,200.00	\$0.00																									█ Bridge Sub Str - Repair Slope Protection																							
694.SU.1021	Erosion Control - Soil Stabilization Matting	25	6	16-Nov-12	29-Nov-12	\$103,680.00	\$0.00																									█ Erosion Control - Soil Stabilization Matting																							
694.RW.1015	Roadway Underdrains	25	1	30-Nov-12	30-Nov-12	\$2,560.00	\$0.00																									█ Roadway Underdrains																							
694.RW.1023	Roadway Aggregat Base Material - #21B	25	3	03-Dec-12	05-Dec-12	\$20,650.00	\$0.00																									█ Roadway Aggregat Base Material - #21B																							
694.RW.1025	Asphalt Base & Int - SM 25 & 19	22	3	06-Dec-12	10-Dec-12	\$99,753.00	\$0.00																									█ Asphalt Base & Int - SM 25 & 19																							
694.SU.1055	Bridge - Install Approach Slab (CL A4)	19	6	06-Dec-12	14-Dec-12	\$17,225.00	\$0.00																									█ Bridge - Install Approach Slab (CL A4)																							
694.SU.1057	Bridge - Install Approach Slab Rebar	32	3	06-Dec-12	10-Dec-12	\$7,752.00	\$0.00																									█ Bridge - Install Approach Slab Rebar																							
694.RW.1027	Curb & Gutter - CG 2 & 3	358	1	11-Dec-12	11-Dec-12	\$1,472.00	\$0.00																									█ Curb & Gutter - CG 2 & 3																							
694.RW.1029	Concrete Sidewalk	318	2	12-Dec-12	13-Dec-12	\$4,872.00	\$0.00																									█ Concrete Sidewalk																							
694.RW.1073	Guardrail - Install	28	5	17-Dec-12	21-Dec-12	\$46,640.00	\$0.00																									█ Guardrail - Install																							
694.RW.1075	Fence - Install	28	1	27-Dec-12	27-Dec-12	\$9,600.00	\$0.00																									█ Fence - Install																							
694.RW.1145	Remove Phase 1 Barricades	352	2	27-Dec-12	28-Dec-12	\$0.00	\$0.00																									█ Remove Phase 1 Barricades																							
694.SU.1081	Bridge Sub Str Punchlist	352	5	03-Jan-13	09-Jan-13	\$0.00	\$0.00																									█ Bridge Sub Str Punchlist																							
<b>Super Structure</b>		<b>34</b>	<b>104</b>	<b>28-Dec-12 A</b>	<b>19-Mar-13</b>	<b>\$807,619.72</b>	<b>\$140,143.33</b>																									▼ 19-Mar-13, Super Structure																							
694.ST.2003	Phase IV - MBS & MOT Signs - Continue / Move Equip	28	2	28-Dec-12	03-Jan-13	\$0.00	\$0.00																									█ Phase IV - MBS & MOT Signs - Continue / Move Equip																							
694.ST.1052	Place Magn Phosphate Concrete B/W Top	48	21	14-Jan-13	11-Feb-13	\$18,960.00	\$0.00																									█ Place Magn Phosphate Concrete B/W Top																							
694.ST.1005	Superstr - Remove Steel Beam Bridge Decks	48	21	14-Jan-13	11-Feb-13	\$191,150.00	\$0.00																									█ Superstr - Remove Steel Beam Bridge Decks																							
694.ST.1007	Superstr - Erect PCU (21 ea)	22	21	14-Jan-13 A	12-Feb-13	\$137,320.00	\$137,320.00																									█ Superstr - Erect PCU (21 ea)																							
694.ST.1011	Replace/Install Anchor Bolts & Bearings	48	21	14-Jan-13	11-Feb-13	\$67,200.00	\$0.00																									█ Replace/Install Anchor Bolts & Bearings																							
694.ST.1015	Superstr Br Site - Install PT	48	21	14-Jan-13	11-Feb-13	\$190,480.00	\$0.00																									█ Superstr Br Site - Install PT																							
694.ST.1019	Super Str Closure Pours - Magn Phosphate Concrete	48	21	14-Jan-13	11-Feb-13	\$4,050.00	\$0.00																									█ Super Str Closure Pours - Magn Phosphate Concrete																							
694.ST.1013	Superstr Br Site - Install Diaph & Torque	45	3	12-Feb-13	15-Feb-13	\$0.00	\$0.00																									█ Superstr Br Site - Install Diaph & Torque																							
694.RW.1028	Roadway - Asphalt Pavement Planing	34	2	15-Feb-13	11-Mar-13	\$13,926.50	\$0.00																									█ Roadway - Asphalt Pavement Planing																							
694.ST.1017	Superstr Br Site - Grout & Install Continuity	45	10	15-Feb-13	01-Mar-13	\$24,000.00	\$0.00																									█ Superstr Br Site - Grout & Install Continuity																							
694.ST.1025	Superstr - Bridge Deck 1/4"-1/2" Grinding	45	6	15-Feb-13	25-Feb-13	\$11,244.92	\$0.00																									█ Superstr - Bridge Deck 1/4"-1/2" Grinding																							
694.ST.1023	Superstr - Bridge Deck Grooving	45	2	25-Feb-13	27-Feb-13	\$4,968.30	\$0.00																									█ Superstr - Bridge Deck Grooving																							
694.ST.1021	Superstr - Bridge Deck Joint Seal	43	2	27-Feb-13	01-Mar-13	\$7,743.00	\$0.00																									█ Superstr - Bridge Deck Joint Seal																							
694.RW.1030	Roadway - Asphalt Surface (12.5)	34	2	12-Mar-13	13-Mar-13	\$119,829.00	\$0.00																									█ Roadway - Asphalt Surface (12.5)																							
694.RW.1032	Roadway - Asphalt Curb & Backup TP MC-3B	34	2	14-Mar-13	15-Mar-13	\$3,588.00	\$0.00																									█ Roadway - Asphalt Curb & Backup TP MC-3B																							
694.ST.2001	Temporary Striping (Super-Structure)	34	2	18-Mar-13	19-Mar-13	\$0.00	\$0.00																									█ Temporary Striping (Super-Structure)																							
694.RW.1095	Place Flowable Backfill	49	2	30-May-13 A	19-Feb-13	\$13,160.00	\$2,823.33																																																
<b>Close-out</b>		<b>291</b>	<b>5</b>	<b>09-Apr-13</b>	<b>16-Apr-13</b>	<b>\$0.00</b>	<b>\$0.00</b>																									▼ 16-Apr-13, Close-out																							
694.CL.9999	B694 Sherwood - Substantial Completion	291	0	09-Apr-13	09-Apr-13	\$0.00	\$0.00																									◆ B694 Sherwood - Substantial Completion																							
694.CL.100	Superstr Punchlist	291	5	09-Apr-13	16-Apr-13	\$0.00	\$0.00																									█ Superstr Punchlist																							
<b>695 Robin Hood</b>		<b>292</b>	<b>623</b>	<b>19-Oct-10 A</b>	<b>12-Apr-13</b>	<b>\$2,737,922.75</b>	<b>\$1,151,631.38</b>																									▼ 12-Apr-13, 695: Robin Hood																							

Activity ID	Activity Name	Total Float	Original Duration	Start	Finish	Budgeted Total Cost	Actual Total Cost	2011												2012												2013												2014											
								D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J			
<b>Sub Structure</b>		292	618	19-Oct-10 A	03-Apr-13	\$1,777,208.30	\$1,151,631.38	03-Apr-13, Sub Structure																																															
695.RW.1001	Clear & Grub		17	19-Oct-10 A	09-Feb-12 A	\$413,100.00	\$406,200.00	Clear & Grub																																															
695.RW.1130	Fence - Remove		1	20-Oct-10 A	22-Oct-10 A	\$1,248.00	\$1,248.00	Fence - Remove																																															
695.RW.1005	Erosion Control - Silt Fence		2	25-Oct-10 A	12-Aug-11 A	\$6,645.00	\$3,000.00	Erosion Control - Silt Fence																																															
695.RW.1100	MOT Phase 1 Striping	338	2	30-Nov-10 A	11-Jun-12	\$7,506.15	\$2,227.50	MOT Phase 1 Striping																																															
695.RW.1110	MOT Phase 1 Barricades		3	18-Jan-11 A	13-Dec-11 A	\$49,000.00	\$49,000.00	MOT Phase 1 Barricades																																															
695.RW.1140	Guardrail - Remove		10	04-Feb-11 A	14-Dec-11 A	\$3,095.35	\$624.65	Guardrail - Remove																																															
695.RW.1009	Asphalt Pavement Demolition		2	09-Feb-11 A	10-Feb-11 A	\$2,598.00	\$2,598.00	Asphalt Pavement Demolition																																															
695.RW.1115	Concrete Retaining Wall - RW 3 - Wall B		20	26-Apr-11 A	03-Jun-11 A	\$90,170.00	\$131,230.35	Concrete Retaining Wall - RW 3 - Wall B																																															
695.RW.1029	Temp Support - Install Sheet Pile Wall B		4	12-May-11 A	13-May-11 A	\$10,500.00	\$10,500.00	Temp Support - Install Sheet Pile Wall B																																															
695.SU.1097	Hazmat Inspection		2	13-May-11 A	16-May-11 A	\$1,000.00	\$1,000.00	Hazmat Inspection																																															
695.RW.1120	Temp Support - Install Sheet Pile Wall C		4	23-May-11 A	25-May-11 A	\$10,500.00	\$10,500.00	Temp Support - Install Sheet Pile Wall C																																															
695.RW.1003	Erosion Control - Inlet Protection	493	1	10-Jun-11 A	04-Jun-12	\$3,736.80	\$825.00	Erosion Control - Inlet Protection																																															
695.SU.1039	Bridge Sub Str - Install Drilled Shafts 36"-66" DIA		7	25-Jul-11 A	02-Aug-11 A	\$215,295.00	\$223,010.03	Bridge Sub Str - Install Drilled Shafts 36"-66" DIA																																															
695.SU.1035	Bridge Sub Str - Structure Excavation		2	08-Aug-11 A	21-Sep-11 A	\$3,120.00	\$3,120.00	Bridge Sub Str - Structure Excavation																																															
695.SU.1041	Bridge Sub Str - Demo Concrete		6	10-Aug-11 A	19-Aug-11 A	\$1,250.00	\$0.00	Bridge Sub Str - Demo Concrete																																															
695.SU.1043	Bridge Sub Str - Concrete (A3) Form & Place	274	20	15-Aug-11 A	12-Sep-12	\$101,700.00	\$95,467.50	Bridge Sub Str - Concrete (A3) Form & Place																																															
695.SU.1049	Bridge Sub Str - Install Rebar	356	2	15-Aug-11 A	13-Jun-12	\$28,224.00	\$21,423.20	Bridge Sub Str - Install Rebar																																															
695.RW.1027	MSE Wall B	248	10	19-Sep-11 A	01-Nov-12	\$0.00	\$6,097.65	MSE Wall B																																															
695.RW.1087	MSE Wall C	248	20	27-Sep-11 A	06-Dec-12	\$29,305.00	\$17,550.00	MSE Wall C																																															
695.SU.1065	Bridge Sub Str - Cathodic Protection System	226	8	31-Oct-11 A	19-Mar-13	\$287,000.00	\$106,190.00	Bridge Sub Str - Cathodic Protection System																																															
695.RW.1019	Erosion Control - Slope Drains	316	2	07-Nov-11 A	20-Dec-12	\$8,400.00	\$2,800.00	Erosion Control - Slope Drains																																															
695.SU.1061	Bridge Sub Str - Concrete Surface Repairs	306	45	21-Nov-11 A	01-Aug-12	\$130,975.00	\$51,405.75	Bridge Sub Str - Concrete Surface Repairs																																															
695.SU.1063	Bridge Sub Str - Crack Repairs		15	21-Nov-11 A	22-Nov-11 A	\$49,270.00	\$0.00	Bridge Sub Str - Crack Repairs																																															
695.RW.1007	Sawcut Asphalt		2	13-Dec-11 A	15-Dec-11 A	\$3,628.00	\$0.00	Sawcut Asphalt																																															
695.RW.1013	Storm Sewer System		7	04-Jan-12 A	05-Jan-12 A	\$20,525.00	\$0.00	Storm Sewer System																																															
695.SU.1107	Bridge Sub Str - Cure Concrete	511	7	13-Sep-12	19-Sep-12	\$0.00	\$0.00	Bridge Sub Str - Cure Concrete																																															
695.SU.1037	Place Flowable Backfill	366	1	23-Oct-12	23-Oct-12	\$14,616.00	\$0.00	Place Flowable Backfill																																															
695.RW.1011	Roadway Excavation	345	2	29-Oct-12 A	22-Oct-12	\$9,240.00	\$5,613.75																																																
695.RW.1017	Roadway Embankment	316	8	07-Dec-12	18-Dec-12	\$36,708.00	\$0.00	Roadway Embankment																																															
695.RW.1031	Temp Support - Remove Sheet Pile	283	3	07-Dec-12	11-Dec-12	\$3,000.00	\$0.00	Temp Support - Remove Sheet Pile																																															
695.RW.1021	Erosion Control - Soil Stabilization Matting	316	2	21-Dec-12	27-Dec-12	\$34,560.00	\$0.00	Erosion Control - Soil Stabilization Matting																																															
695.RW.1015	Roadway Underdrains	316	4	28-Dec-12	07-Jan-13	\$13,055.00	\$0.00	Roadway Underdrains																																															
695.RW.1023	Roadway Aggregat Base Material - #21B	316	2	08-Jan-13	09-Jan-13	\$13,375.00	\$0.00	Roadway Aggregat Base Material - #21B																																															
695.RW.1025	Asphalt Base & Int - SM 25 & 19	300	2	10-Jan-13	11-Jan-13	\$64,615.00	\$0.00	Asphalt Base & Int - SM 25 & 19																																															
695.SU.1051	Bridge - Install Approach Slab (CL A4)	279	7	10-Jan-13	24-Jan-13	\$18,200.00	\$0.00	Bridge - Install Approach Slab (CL A4)																																															
695.SU.1053	Bridge - Install Approach Slab Rebar	316	4	10-Jan-13	15-Jan-13	\$9,760.00	\$0.00	Bridge - Install Approach Slab Rebar																																															
695.SU.1055	Bridge Sub Str - Place Abutment Parapet	316	8	16-Jan-13	25-Jan-13	\$6,700.00	\$0.00	Bridge Sub Str - Place Abutment Parapet																																															
695.SU.1045	Bridge Sub Str - Cure Concrete	474	7	26-Jan-13	01-Feb-13	\$0.00	\$0.00	Bridge Sub Str - Cure Concrete																																															
695.RW.1069	Guardrail - Install	327	5	28-Jan-13	01-Feb-13	\$37,040.00	\$0.00	Guardrail - Install																																															
695.RW.1057	Bridge Sub Str - Install Slope Protection	320	4	04-Feb-13	07-Feb-13	\$13,500.00	\$0.00	Bridge Sub Str - Install Slope Protection																																															
695.RW.1071	Fence - Install	328	2	04-Feb-13	05-Feb-13	\$6,048.00	\$0.00	Fence - Install																																															
695.RW.1150	Remove Phase 1 Barricades	327	3	04-Feb-13	06-Feb-13	\$0.00	\$0.00	Remove Phase 1 Barricades																																															
695.RW.1059	Bridge Sub Str - Repair Slope Protection	290	6	13-Feb-13	21-Feb-13	\$800.00	\$0.00	Bridge Sub Str - Repair Slope Protection																																															
695.SU.1067	Bridge - Install Under Bridge Light System	292	6	20-Mar-13	27-Mar-13	\$18,200.00	\$0.00	Bridge - Install Under Bridge Light System																																															
695.SU.1077	Bridge Sub Str Punchlist	292	5	28-Mar-13	03-Apr-13	\$0.00	\$0.00	Bridge Sub Str Punchlist																																															
<b>Super Structure</b>		302	105	11-Oct-12	20-Mar-13	\$960,714.45	\$0.00	20-Mar-13, Super Structure																																															

■ Actual Work   
 ■ Critical Remaining Work   
 ▼ Summary  
■ Remaining Work   
 ◆ Milestone









