

Activity ID	Activity Name	Orig. Dur.	Start	Finish	Actual Start	Actual Finish	Percent Complete	2010						2011					
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
I15 CORE Master Schedule																			
Work Area 1 - North Terminus to Geneva Road																			
Work Cluster A30 - Sam White Intersection																			
WZ A30 - (BR406) Sam White over I-15 - Bridge and MSE Walls																			
A.dmo.1030	Demo Existing Bridge - BR406 (Abuts Only)	5	05-Jun-10 A	09-Jun-10 A	05-Jun-10	09-Jun-10	100%												
A.bdg.1420	Drive Piling - Center Pier - BR406	5	10-Jun-10 A	15-Jun-10 A	10-Jun-10	15-Jun-10	100%												
A.bdg.3120	F/R/P Pier Pile Cap / Ftg - BR406	4	21-Jun-10 A	25-Jun-10 A	21-Jun-10	25-Jun-10	100%												
A.bdg.1400	Procure/Fabricate - Steel Girders - BR406	180	22-Jun-10 A	20-Oct-10 A	22-Jun-10	20-Oct-10	100%												
A.bdg.3230	F/R/P Pier Columns - BR406	4	28-Jun-10 A	01-Jul-10 A	28-Jun-10	01-Jul-10	100%												
A.bdg.2930	Set up Bridge Garden - Grading, etc. - BR406	5	28-Jun-10 A	29-Jul-10 A	28-Jun-10	29-Jul-10	100%												
A.bdg.2940	Drive Piling for Bridge Garden - BR406	12	29-Jul-10 A	16-Aug-10 A	29-Jul-10	16-Aug-10	100%												
A.imp.1340	Install Wick Drains - MSE Wall A-G (BR406 W Abut)	12	02-Aug-10 A	07-Sep-10 A	02-Aug-10	07-Sep-10	100%												
A.imp.1310	Install Wick Drains - MSE Wall A-F (BR406 E Abut)	12	02-Aug-10 A	13-Aug-10 A	02-Aug-10	13-Aug-10	100%												
A.bdg.2960	Set Up Falsework in Bridge Garden - BR406	10	11-Aug-10 A	20-Sep-10 A	11-Aug-10	20-Sep-10	100%												
A.rwl.1640	Excavation/Level Pad - MSE Wall A-F (BR406 E Abut)	4	18-Aug-10 A	20-Aug-10 A	18-Aug-10	20-Aug-10	100%												
A.rwl.1720	Construct & Backfill 2 Stage Wall Baskets - MSE Wall A-F (BR406 E Abut)	19	20-Aug-10 A	24-Sep-10 A	20-Aug-10	24-Sep-10	100%												
A.rwl.1740	Excavation/Level Pad - MSE Wall A-G (BR406 W Abut)	5	21-Aug-10 A	26-Aug-10 A	21-Aug-10	26-Aug-10	100%												
A.rwl.1820	Construct & Backfill 2 Stage Wall Baskets - MSE Wall A-G (BR406 W Abut)	19	08-Sep-10 A	22-Sep-10 A	08-Sep-10	22-Sep-10	100%												
A.imp.1330	Place Surcharge - MSE Wall A-G (BR406 W Abut)	7	25-Sep-10 A	02-Oct-10 A	25-Sep-10	02-Oct-10	100%												
A.imp.1300	Place Surcharge - MSE Wall A-F (BR406 E Abut)	7	27-Sep-10 A	05-Oct-10 A	27-Sep-10	05-Oct-10	100%												
A.imp.1320	Settlement Period - MSE Wall A-G (BR406 W Abut)	90	03-Oct-10 A	03-Jan-11 A	03-Oct-10	03-Jan-11	100%												
A.imp.1290	Settlement Period - MSE Wall A-F (BR406 E Abut)	90	06-Oct-10 A	03-Jan-11 A	06-Oct-10	03-Jan-11	100%												
A.bdg.1330	Drive Piling - Abut 1 (W) - BR406	5	01-Nov-10 A	19-Nov-10 A	01-Nov-10	19-Nov-10	100%												
A.bdg.1350	Drive Piling - Abut 2 (E) - BR406	5	01-Nov-10 A	19-Nov-10 A	01-Nov-10	19-Nov-10	100%												
A.bdg.2980	Form Decking and Rebar in Bridge Garden - BR406	15	01-Nov-10 A	19-Nov-10 A	01-Nov-10	19-Nov-10	100%												
A.bdg.1320	F/R/P Abut 1 Stem - BR406	7	22-Nov-10 A	02-Dec-10 A	22-Nov-10	02-Dec-10	100%												
A.bdg.1340	F/R/P Abut 2 Stem - BR406	7	03-Dec-10 A	14-Dec-10 A	03-Dec-10	14-Dec-10	100%												
A.imp.2640	Remove Surcharge - MSE Wall A-G (BR406 W Abut)	7	24-Jan-11 A	02-Feb-11 A	24-Jan-11	02-Feb-11	100%												
A.imp.2650	Remove Surcharge - MSE Wall A-F (BR406 E Abut)	7	24-Jan-11 A	02-Feb-11 A	24-Jan-11	02-Feb-11	100%												
A.bdg.2990	Pour Bridge Deck in Bridge Garden - BR406	3	18-Feb-11 A	22-Feb-11 A	18-Feb-11	22-Feb-11	100%												
A.bdg.4390	Bridge Deck Cure Time - BR406	14	18-Feb-11 A	22-Mar-11 A	18-Feb-11	22-Mar-11	100%												
A.bdg.3000	Pour Bridge Railing in Bridge Garden - BR406	7	23-Feb-11 A	28-Feb-11 A	23-Feb-11	28-Feb-11	100%												
A.bdg.3010	Strip Falsework in Bridge Garden - BR406	1	08-Mar-11 A	09-Mar-11 A	08-Mar-11	09-Mar-11	100%												
A.bdg.3150	Paint Steel Girders in Bridge Garden - BR406	8	10-Mar-11 A	19-Mar-11 A	10-Mar-11	19-Mar-11	100%												
A.bdg.1380	Transport Deck - BR406	1	26-Mar-11 A	26-Mar-11 A	26-Mar-11	26-Mar-11	100%												

█ Remaining Work
 █ Actual Work
 █ % Complete
█ Critical Remaining Work
 ◆◆ Milestone
 ▼ Summary

Date	Revision	Checked	Approved