



1997 – Imnaha Bridge over Little Sheep Creek

Description

Meta Fields

Other Related Url 0 Other Related Link : <http://www.oregon.gov/ODOT/HWY/BRIDGE/>

Abc Construction Equipment : Lateral slide w/pad (skids)

Miscellaneous Prefabricated : CIP reinforced concrete closure joints

Prefabricated Bridge Systems : Other superstructure system - half-width curved steel girder span with concrete-filled steel-grid deck

Prefabricated Bridge Elements : Steel grid (concrete filled) deck

Project Delivery : Design-bid-build

Decision Making Tools : State process

Longitude : -100

Latitude : 45.5593529

Nbi # : 18074

State Id # : 18074

Construction Equipment : Lateral Slide

Total Bridge Length Ft : 110

Max Span Length Ft : 110

Beam Material : Steel

Spans : One-span

Location : Rural

Owner : State

State : OR

Year Abc Built : 1997

Other Related Url : 1

Contract Plans : 1

Funding Source : Federal and State

Costs : Not available.

Contacts : Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation
bruce.v.johnson@odot.state.or.us 503-986-3344

Construction Method : The contract required the bridge to remain open to traffic during construction. It also restricted construction activities in the creek due to salmon spawning beds. The new right half of the bridge was constructed slightly offset from the existing bridge while the existing bridge remained open to one lane of traffic. The contractor cast the abutments on rock foundations on the banks of the

creek. Cranes were utilized to erect the steel curved girders onto elastomeric bearing pads on the abutments. The steel-grid deck was erected on the girders, and concrete was cast to complete the deck. The sidewalk's 3.5-ft-high pedestrian rail consists of a 1.5-ft-high tube rail mounted on top of a 2-ft-high concrete parapet wall; the other side has regular side-mounted 2.67-ft-high steel tube rails on steel W6x25 posts. The one lane of traffic was diverted to the new half of the bridge. The existing bridge was demolished and the left half of the new bridge was built on the original alignment. Traffic was diverted to the left half of the bridge and the right half was skid laterally to connect with the new left half of the bridge using hydraulic jacks. Reinforcement was placed in the 3-ft-wide longitudinal closure joint, and the joint was filled with concrete. No overlay was applied. Other finish work was completed and all lanes were opened to traffic. There was no incentive/disincentive clause in the contract.

Replacement Or New Bridge : The replacement bridge has two 12-ft-wide traffic lanes and one 5-ft-wide shoulder on the north side. The cross-section consists of four 4.75-ft-deep Grade 50W steel curved girders spaced at 8 ft with a 4.25-inch-thick concrete-filled steel-grid deck. The two halves were connected with a 3-ft-wide, 8-inch-thick cast-in-place reinforced concrete deck closure joint. The cast-in-place abutments are keyed into and founded on rock.

Existing Bridge Description : The existing four-span wood decking on timber and steel stringer bridge was 20-ft wide with two 10-ft-wide traffic lanes and no shoulders. The existing bridge was deteriorated and required replacement.

Traffic Management : Traffic management alternative, if constructed conventionally: Conventional construction would have required a temporary detour bridge for local traffic to reach a dead end forest highway, at some distance, serving a small rural community on the other side of the creek

Average Daily Traffic At Time Of Construction : 190

Dimensions : 110-ft-long and 30-ft-wide single-span steel curved girder bridge

Primary Drivers : improved work-zone safety; improved site constructability; improved material quality and product durability; minimized environmental impacts; reduced life-cycle cost

Impact Category : Tier 6 (longer but reduced by months/years)

Mobility Impact Time : ABC: Estimated 9 months ; Conventional: Estimated 12 months

Project Location :

Oregon Route 350 over Little Sheep Creek at Milepost 29.34, near the community of Imnaha in Wallowa County