ABC Innovative Projects

OR213 Bridge	e over Washin	gton Street (J	ughan	dle)				
Location	Cascade Highway South (OR213) over Washington Street in the city of Oregon City in Clackamas County							
State	Oregon							
Owner	State							
Year ABC Built	2012							
State ID #	21417							
NBI#	21417							
Coordinates	Latitude: 45.372	Latitude: 45.372781 Longitude: -122.586253						
	Aleta Froman-Goodrich, P.E. Public Works Senior Project Engineer City of Oregon City, OR Phone: 503-496-1570 Email: afromangoodrich@orcity.org Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation Phone: 503-986-3344 Email: bruce.v.johnson@odot.state.or.us							
Mobility Impact Time	ABC: 100-hr closure of OR 213 over 5-day period (4 hrs ahead of schedule) Conventional: 12-16 months of continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the continue closures of two or more leading to the closures of the closures of two or more leading to the closures of two or more leading to the closures of the closure							
Impact	Tier 1	Tier 2	T	ier 3	Tier 4	Tier 5		
Category				Х				
Primary Driver(s)	 reduced traffic impacts – greatly reduced duration of traffic impacts reduced onsite construction time improved work-zone safety 							
Description	 130-ft-long and 140-ft-wide single-span steel plate-girder bridge; 800-ton lateral slide Urban location Average Daily Traffic count: 65,200 / 76,000 on OR213 (2007 / 2030); 13,400 on realigned Washington Street (2030) Traffic management alternative, if constructed conventionally: staged construction with 12-16 months of continuous 24-hrs a day, 7-days a week closures of at least two OR213 traffic lanes. 							
	New Bridge: The new bridge has three traffic lanes in each direction and two shoulders. It is wider than what is currently needed, to reflect an ODOT standard cross section (12-ft-wide lanes, 4-ft-wide inside shoulders, and 10-ft-wide outside shoulders / bike lanes). However, the new striping has varying lane width (11-12 feet) and shoulder width (6-10 feet) across the bridge. The cross-section consists of nine 55-inch-deep steel plate-girders at 13-ft on-center with a 10-inch-thick cast-in-place reinforced concrete deck. The reinforced concrete abutments were each founded on sixteen 24-inch-diameter pipe piles with conical tips.							
	The bridge was needed to relieve congestion at the existing signalized OR213 / Washington Street—Clackamas River Drive intersection. OR213 was reconstructed into a divided highway from Redland Road to Interstate 205 (I-205), with east-to-west Washington Street traffic traveling under the new OR213 Bridge. By dividing the highway and eliminate east-west cross movements, the signalized intersection was changed to a two-phase signal (north-south throughs and right-turns only), reducing congestion. All left-turns at this intersection were eliminated, with drivers in all direction							

turning right onto new road connections with the realigned Washington Street, with the appearance of a jughandle, which passes under OR213.

Construction Methods:

The contractor built the new bridge on temporary foundations next to the existing OR213. The bridge deck was cast in three placements (two with the main sections and one for the closure pour) prior to the lateral slide. The reinforced concrete rail was also completed prior to the closure.

The permanent foundations for the new bridge were constructed on the existing alignment while maintaining the five existing travel lanes of traffic on OR 213 during day time. Temporary lane closures occurred between 8:00 pm and 5:00 am during night time.

Prior to the lateral slide, the contractor performed a test bridge move and then conducted a second move for the media.

At 8:00 pm on Thursday, March 22, OR213 traffic was detoured onto two-lane city streets (Washington Street and 14th Avenue), and OR213 was closed. The public used alternate routes through the transportation system to avoid the construction area. During the 104-hour closure, the contractor removed a 130-ft-long section of the OR213 highway, which involved excavating 900 cubic yards of asphalt and 6,000 to 8,000 cubic yards of material beneath the roadway. Crews utilized hydraulic jacks to lift the span and lower it onto a system of rollers. Threaded rods and a series of hydraulic jacks were then used to pull the bridge 150 ft to the east into position over the permanent foundations. The lateral move and lowering onto the bearings took a total of 22 hrs. Precast impact panels were installed during the closure along with asphalt paving of roadway approaches. All lanes of OR 213 traffic were opened at 11:40 pm on Monday March 26. After opening OR213, an additional 8,000 cubic yards of earth was removed to complete the Washington Street crossing under the bridge.

The contract required the bridge to be closed at 8:00 pm on Thursday, March 22, and to be re-opened by 4:00 am on Tuesday, March 27, for a total closure of 4 days and 8 hours (104 hours). The contractor opened the bridge more than four hours ahead of schedule.

No contractual incentives or disincentives were utilized outside of the conventional liquidated damages for missing a contract milestone. The contract special provisions included liquidated damages of \$500 per 15 minutes, or for a portion of 15 minutes, per lane, for any lane closure beyond the limits approved in the contract. At bidding a qualification-based component was included in contractor selection to obtain the "best value" contractor rather than "low bid" contractor. The method used was "A+C+D" where A is price, C is technical qualifications and D is project approach. Both the C and D components included scoring criteria related to the contractor's experience and approach to the rapid bridge construction.

Stakeholder Feedback:

Construction

The need to simplify details and geometry (skews, spirals, etc.) cannot be stressed enough. Constructing a complex structure a great distance horizontally and vertically from its final location adds another layer of complexity. Employing jacking and pulling systems with the maximum amount of stroke distance will reduce move time; better yet use continually running systems like a worm drive. Constructing exterior railings before moving puts an unequal loading on the individual girders; consider constructing railing

after the move to allow the jacking system to have more even loading during picking and lowering.

Public Involvement

Communications about ABC began during the design phase when a sharp comparison was made between the impacts to travel that would occur if a conventional approach was pursued (12-16 months) versus ABC (4 days). Providing advance notice of the March 22-27 schedule using a variety of outreach formats (including signage, radio and newspaper advertising, direct mail, presentations, etc.) was instrumental to establishing public expectations and reducing traffic volumes during the closure. The City received several positive comments about outreach regarding the closure.

"The outreach program put together by the City of Oregon City, through advertising, post cards, City website, personal visits to area meetings, all modes of outreach helped to educate and prepare the community for the closure of this heavily traveled thoroughfare." – Hamlet of Beavercreek letter to Oregon City Mayor

A very popular aspect of the public outreach was the consultant engineer's live construction camera, which allowed the public to watch the bridge move into place. Images from the construction camera were made available on the project website, to which several local media outlets provided links. More than 30,000 visits were made to the project website between March 22 and March 27.

Traffic

The public outreach was successful in that people generally stayed away from the project area. The official detour was under-utilized and alternate routes were used; however, motorists explore unsigned city streets as cut-through routes which resulted in congestion especially during the first day of the 4-day closure. The public was informed to stay on the official detour and alternates because their respective designs were developed to accommodate additional traffic. The public adjusted their travel patterns accordingly and traffic flow through the construction area improved for the remainder of the temporary closure.

High Performance Materials

• Class 4000 high-performance concrete (HPC) deck with fibers. The mix design was also a quaternary mix using four types of cementitious material: cement, fly ash, silica fume and ground-granulated-blast-furnace slag.

Photos

Additional photos







Project	Decision-Making Tools	Site Procuremen	nt Procurement	Contracting				
Planning	State process	•	Design-bid-build	Full lane closure Best value award				
Geotechnical Solutions	Foundation	ons & Walls	Rapid E	Rapid Embankment				
	•		•	•				
Structural Solutions	Prefabrica	nted Bridge Element	s & Systems	Systems Construction				
	Elements	Systems	Miscellaneous	Transverse rollers				
	•	Full-width decked beams (FDcBs)	CIP reinforced concrete closure joints					

Costs	The engineer's estimate for the project was \$19.63 million. The low bid was \$17.57 million (\$2.06 million = 10.5% lower than engineer's estimate). As noted above, the "best value" bidder was selected based on a combination of bid price and qualifications. For this project the low bidder also scored the highest technical score. There were five bidders. The cost per square foot of bridge was \$200 compared to \$175 for conventional construction in this region in 2012. Funding: \$2.3 million city, \$22 million state, and \$2.5 million federal						
Funding	Federal only		State only	Federal and State		Other	
						See "Costs"	
Incentive	Highways for LIFE		IBRD	SHRP2		Other	
Program (\$)							
Contract Plans	Complete Set:	Bridge Plans (link to pdf)		ABC *:			
Specifications	Complete Set:		ecial Provisions – affic (link to pdf)	ABC *:			
Bid Tabs	Bid Schedule (link to pdf)						
Schedule	Engineer's:	's: Actual: Contractor's Schedule, Part 1 (link to pdf) Contractor's Schedule, Part 2 (link to pdf)					
Other Related	Jughandle Project Website [http://www.jughandleproject.com/]						
Information	UTube Construction Video [http://youtu.be/hSaqBxW_3wk]						
	ABC Guidelines including Decision-Making Framework, ODOT Bridge Design and						
	<u>Drafting Manual, Section 1.1.2.9.12</u> [http://www.oregon.gov/ODOT/HWY/BRIDGE/docs/bddm/dec-2012_finals/section_1-2004_rev_dec-2012.pdf]						
	ODOT Bridge Engineering Website [http://www.oregon.gov/ODOT/HWY/BRIDGE/]						
Photo Credits	Oregon Department of Transportation, OBEC Consulting Engineers						
i iloto Cieults	Oregon Departi	Oregon Department of Transportation, ODEO Consulting Engineers					

^{*} Specific to the ABC used in the project.