

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	OCT																																							
						4					5					6					7					8																			
						0	3	6	9	12	15	18	21	0	3	6	9	12	15	18	21	0	3	6	9	12	15	18	21	0	3	6	9	12	15	18	21	0	3	6	9	12	15	18	21
010	UPRR Remove Existing Track	1	1	05OCT11 00:00	05OCT11 00:59	▲ UPRR Remove Existing Track																																							
030	Excavation Crew # 2 Excavate Span #1	3	3	05OCT11 01:00	05OCT11 03:59	▲▼ Excavation Crew # 2 Excavate Span #1																																							
040	Excavation Crew # 3 Excavate Span # 5	3	3	05OCT11 01:00	05OCT11 03:59	▲▼ Excavation Crew # 3 Excavate Span # 5																																							
020	Excavation Crew # 1 Remove Existing Bridge	3	3	05OCT11 01:00	05OCT11 03:59	▲▼ Excavation Crew # 1 Remove Existing Bridge																																							
070	Bridge Crew # 1 Set Bent # 1	4	4	05OCT11 04:00	05OCT11 07:59	▲▼ Bridge Crew # 1 Set Bent # 1																																							
080	Bridge Crew # 2 Set Bent # 6	4	4	05OCT11 04:00	05OCT11 07:59	▲▼ Bridge Crew # 2 Set Bent # 6																																							
050	Excavation Crew # 1 Excavate Span # 2	2	2	05OCT11 04:00	05OCT11 05:59	▲▼ Excavation Crew # 1 Excavate Span # 2																																							
060	Excavation Crew # 3 Excavate Span # 4	2	2	05OCT11 04:00	05OCT11 05:59	▲▼ Excavation Crew # 3 Excavate Span # 4																																							
090	Bridge Crew # 1 Set Bent # 2	3	3	05OCT11 08:00	05OCT11 10:59	▲▼ Bridge Crew # 1 Set Bent # 2																																							
100	Bridge Crew # 2 Set Bent # 5	3	3	05OCT11 08:00	05OCT11 10:59	▲▼ Bridge Crew # 2 Set Bent # 5																																							
130	Excavation Crew # 1 Backfill Bent # 1 & 6	2	2	05OCT11 08:00	05OCT11 09:59	▲▼ Excavation Crew # 1 Backfill Bent # 1 & 6																																							
110	Excavation Crew # 2 Place Rip Rap in Span # 1	1	1	05OCT11 08:00	05OCT11 08:59	▲▼ Excavation Crew # 2 Place Rip Rap in Span # 1																																							
120	Excavation Crew # 3 Place Rip Rap in Span # 5	1	1	05OCT11 08:00	05OCT11 08:59	▲▼ Excavation Crew # 3 Place Rip Rap in Span # 5																																							
140	Bridge Crew # 1 Set Bent # 3	3	3	05OCT11 11:00	05OCT11 13:59	▲▼ Bridge Crew # 1 Set Bent # 3																																							
150	Bridge Crew # 2 Set Bent # 4	3	3	05OCT11 11:00	05OCT11 13:59	▲▼ Bridge Crew # 2 Set Bent # 4																																							
160	Bridge Crews # 1 & 2 Set Pre-Cast Beams	5	5	05OCT11 14:00	05OCT11 18:59	▲▼ Bridge Crews # 1 & 2 Set Pre-Cast Beams																																							
170	UPRR Install Track	3	3	05OCT11 19:00	05OCT11 21:59	▲▼ UPRR Install Track																																							

Start Date 05OCT11 00:00
 Finish Date 05OCT11 21:59
 Data Date 05OCT11 00:00
 Run Date 16SEP11 09:41



4882

Dondlinger & Sons Const. Co., Inc.

UPRR Service Order 48790

Classic Schedule Layout

Sheet 1 of 1

Date	Revision	Checked	Approved
16SEP11 00:00	Bridge Change Out Schedule		