

ID	Task Name	Duration	Start	Finish	Predecessors	Apr 25 '04	May 2 '04	May 9 '04	May 16 '04	May 23 '04	May 30 '04	Jun 6 '04	Jun 13 '04	Jun 20 '04	Jun 27 '04	Jul 4 '04	Jul 11 '04	Jul 18 '04	Jul 25 '04	Aug 1 '04	Aug 8 '04					
1																										
2	Shop Drawing, Submittal and Review	37.5 days	Thu 4/15/04	Mon 5/31/04		[Gantt bar from Thu 4/15/04 to Mon 5/31/04]																				
3	Build Casting Beds	13 days	Wed 4/28/04	Wed 5/12/04		[Gantt bar from Wed 4/28/04 to Wed 5/12/04]																				
4	Precast Deck Panels	45 days	Mon 5/17/04	Wed 7/14/04	3FS+3 days	[Gantt bar from Mon 5/17/04 to Wed 7/14/04]																				
5	Construct Temporary Bridge Deck	15 days	Thu 5/13/04	Wed 6/2/04	3	[Gantt bar from Thu 5/13/04 to Wed 6/2/04]																				
6																										
7																										
8	NOTICE TO PROCEED	0 days	Mon 5/17/04	Mon 5/17/04		[Milestone diamond at Mon 5/17/04]																				
9	Start Field Work	0 days	Mon 5/3/04	Mon 5/3/04		[Milestone diamond at Mon 5/3/04]																				
10	Set Traffic Control	1 day	Mon 5/3/04	Mon 5/3/04	9	[Gantt bar from Mon 5/3/04 to Mon 5/3/04]																				
11	Place Erosion Control	1 day	Tue 5/4/04	Tue 5/4/04	10	[Gantt bar from Tue 5/4/04 to Tue 5/4/04]																				
12	Construct Access Road	3 days	Tue 5/4/04	Thu 5/6/04	10	[Gantt bar from Tue 5/4/04 to Thu 5/6/04]																				
13	Construct Waterside Work Pad	8 days	Fri 5/7/04	Sat 5/15/04	12	[Gantt bar from Fri 5/7/04 to Sat 5/15/04]																				
14	Temporary Fencing	2 days	Thu 5/20/04	Fri 5/21/04	13FS+3 days	[Gantt bar from Thu 5/20/04 to Fri 5/21/04]																				
15	Set Water Control Signs	4 days	Thu 5/20/04	Mon 5/24/04	13FS+3 days	[Gantt bar from Thu 5/20/04 to Mon 5/24/04]																				
16																										
17																										
18	STAGE 0 TRAFFIC CONTROL	0 days	Mon 6/17/04	Mon 6/17/04	8	[Milestone diamond at Mon 6/17/04]																				
19	Hanger Replacement	18 days	Tue 6/1/04	Mon 6/21/04	8FS+10 days	[Gantt bar from Tue 6/1/04 to Mon 6/21/04]																				
20	Clean, Lube, and Coat Bearings	18 days	Tue 6/1/04	Mon 6/21/04	8FS+10 days	[Gantt bar from Tue 6/1/04 to Mon 6/21/04]																				
21	Set Safe Span	40 days	Sat 6/12/04	Sat 7/31/04	9,19SS+10 days	[Gantt bar from Sat 6/12/04 to Sat 7/31/04]																				
22																										
23																										
24	STAGE 1 TRAFFIC CONTROL	0 days	Mon 6/21/04	Mon 6/21/04	4SS+14 days	[Milestone diamond at Mon 6/21/04]																				
25	Remove Asphalt Overlay	2 days	Mon 6/21/04	Tue 6/22/04	24	[Gantt bar from Mon 6/21/04 to Tue 6/22/04]																				
26	Expansion Joint Replacement, Bent 1	2 days	Mon 6/21/04	Tue 6/22/04	24	[Gantt bar from Mon 6/21/04 to Tue 6/22/04]																				
27	Deck Replacement	45 days	Mon 6/21/04	Mon 9/13/04	24	[Gantt bar from Mon 6/21/04 to Mon 9/13/04]																				
28	Inspection of Post-Tensioned Plate Connectors at Bents	45 days	Tue 6/22/04	Mon 8/16/04	27SS	[Gantt bar from Tue 6/22/04 to Mon 8/16/04]																				
29	Closure Pours & Finger Joints	45 days	Wed 7/7/04	Sat 9/25/04	27SS+5 days	[Gantt bar from Wed 7/7/04 to Sat 9/25/04]																				
30	Expansion Joint Replacement, Bent 20	2 days	Thu 9/9/04	Mon 9/13/04	27FF	[Gantt bar from Thu 9/9/04 to Mon 9/13/04]																				
31	Surface Prep and Painting	80 days	Fri 6/25/04	Sat 10/2/04	27SS+3 days, 21SS+5 days	[Gantt bar from Fri 6/25/04 to Sat 10/2/04]																				
32	Set Phase II Temporary Traffic Signals	8 days	Mon 8/2/04	Tue 8/10/04		[Gantt bar from Mon 8/2/04 to Tue 8/10/04]																				
33																										
34																										
35	STAGE 2 TRAFFIC CONTROL	0 days	Mon 9/6/04	Mon 9/6/04		[Milestone diamond at Mon 9/6/04]																				
36	Set Temporary Traffic Barrier	2 days	Tue 9/7/04	Wed 9/8/04	35	[Gantt bar from Tue 9/7/04 to Wed 9/8/04]																				
37	Bridge Barrier Wall, Half	4 days	Thu 9/9/04	Mon 9/13/04	36	[Gantt bar from Thu 9/9/04 to Mon 9/13/04]																				
38	End Bent Modification	6 days	Tue 9/14/04	Mon 9/20/04	37	[Gantt bar from Tue 9/14/04 to Mon 9/20/04]																				
39	Construct End Bent Wing Walls	6 days	Tue 9/21/04	Mon 9/27/04	38	[Gantt bar from Tue 9/21/04 to Mon 9/27/04]																				
40	Approach Slab, Half	4 days	Tue 9/28/04	Fri 10/1/04	39	[Gantt bar from Tue 9/28/04 to Fri 10/1/04]																				
41	Silica Fume Concrete Wearing Surface, Half	15 days	Sat 9/11/04	Tue 9/28/04	37SS+2 days	[Gantt bar from Sat 9/11/04 to Tue 9/28/04]																				
42	Excavation, Embankment-In-Place, & Compacting Embankment	10 days	Thu 9/23/04	Mon 10/4/04	36, 40FF+2 days	[Gantt bar from Thu 9/23/04 to Mon 10/4/04]																				
43	Stone Revetment	10 days	Thu 9/9/04	Mon 9/20/04	36	[Gantt bar from Thu 9/9/04 to Mon 9/20/04]																				
44	Guardrail	1 day	Tue 10/5/04	Tue 10/5/04	40FS+2 days	[Gantt bar from Tue 10/5/04 to Tue 10/5/04]																				
45																										
46	Move Temporary Traffic Barrier	1 day	Wed 10/6/04	Wed 10/6/04	44	[Gantt bar from Wed 10/6/04 to Wed 10/6/04]																				
47	Bridge Barrier Wall, Half	4 days	Thu 10/7/04	Mon 10/11/04	46	[Gantt bar from Thu 10/7/04 to Mon 10/11/04]																				
48	Silica Fume Concrete Wearing Surface, Half	15 days	Thu 10/7/04	Sat 10/23/04	46	[Gantt bar from Thu 10/7/04 to Sat 10/23/04]																				
49	End Bent Modification	6 days	Thu 10/7/04	Wed 10/13/04	48	[Gantt bar from Thu 10/7/04 to Wed 10/13/04]																				
50	Construct End Bent Wing Walls	6 days	Thu 10/7/04	Wed 10/13/04	46	[Gantt bar from Thu 10/7/04 to Wed 10/13/04]																				
51	Approach Slab, Half	4 days	Thu 10/14/04	Mon 10/18/04	50	[Gantt bar from Thu 10/14/04 to Mon 10/18/04]																				
52	Excavation, Embankment-In-Place, & Compacting Embankment	10 days	Sat 10/9/04	Wed 10/20/04	51FF+2 days	[Gantt bar from Sat 10/9/04 to Wed 10/20/04]																				
53	Guardrail	1 day	Thu 10/21/04	Thu 10/21/04	51FS+2 days	[Gantt bar from Thu 10/21/04 to Thu 10/21/04]																				
54	Remove Temporary Traffic Barrier	1 day	Tue 11/2/04	Tue 11/2/04	53, 48FS+7 days	[Gantt bar from Tue 11/2/04 to Tue 11/2/04]																				
55																										
56	STAGE 3 TRAFFIC CONTROL	0 days	Tue 11/2/04	Tue 11/2/04	64	[Milestone diamond at Tue 11/2/04]																				
57	Cold Milling	1 day	Wed 11/3/04	Wed 11/3/04	56	[Gantt bar from Wed 11/3/04 to Wed 11/3/04]																				
58	Asphalt Surfacing	2 days	Thu 11/4/04	Fri 11/5/04	56SS+1 day	[Gantt bar from Thu 11/4/04 to Fri 11/5/04]																				
59	Seed and Mulch	1 day	Wed 11/3/04	Wed 11/3/04	54	[Gantt bar from Wed 11/3/04 to Wed 11/3/04]																				
60																										
61																										
62	Remove Safe Span	30 days	Mon 8/30/04	Wed 10/6/04	31FF+3 days	[Gantt bar from Mon 8/30/04 to Wed 10/6/04]																				
63	Remove Waterside Access	3 days	Thu 10/7/04	Sat 10/9/04	62	[Gantt bar from Thu 10/7/04 to Sat 10/9/04]																				
64	Remove Water Control Signs	1 day	Thu 10/7/04	Thu 10/7/04	62	[Gantt bar from Thu 10/7/04 to Thu 10/7/04]																				
65																										
66	Contract Completion Date	0 days	Tue 11/30/04	Tue 11/30/04		[Milestone diamond at Tue 11/30/04]																				

Route 64, Hickory County J850654 Print Date: Mon 5/17/04	Task Critical Task	Progress Milestone	Summary Rolled Up Task	Rolled Up Critical Task Rolled Up Milestone	Rolled Up Progress Split	External Tasks Project Summary	Group By Summary Deadline
--	-----------------------	-----------------------	---------------------------	--	-----------------------------	-----------------------------------	------------------------------

