



## Actual Schedule

Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic

**Completed 7 days early !**

