ABC Innovative Projects

Location	Over Gasconade River in Laclede County along the northern border of Mark Twain National Forest, east of the town of Lebanon								
State	Missouri								
Owner	State								
Year ABC Built	2011								
State ID #	L06983								
NBI #	6437								
Coordinates	Latitude: 37.761667 Longitude: -92.453333								
Contact Person	Dennis Heckman, P.E. State Bridge Engineer Missouri Department of Transportation Phone: 573-751-4676 Email: dennis.heckman@modot.mo.gov								
Mobility Impact Time		20-day brid slide-in	dge closure; 10-hr	C	onventional:	2-month closure			
Impact Category	7	Tier 1	Tier 2	T	ier 3	Tier 4	Tier 5		
						Х			
Primary Driver(s)	reduced traffic impacts, reduced onsite construction time, improved site constructability								
	 composite steel plate girder bridge slide-in; 2,050-ton self-weight Rural location Average Daily Traffic count: 12,216 (2010; 25% truck traffic); 22,000 (2030 projected Traffic management alternative, if constructed conventionally: extended use of eastbound bridge for both eastbound and westbound traffic (one lane open in each direction) Existing Bridge: The existing two-lane six span riveted plate girder bridge was 670 ft long and 34 ft wide Built in 1955, it was deteriorated and required replacement of the superstructure and repairs to the substructure caps. Replacement Bridge: The replacement bridge has two 12-ft-wide traffic lanes and two 5-ft-wide shoulders. The superstructure end spans are simple spans and the middle four spans are a continuous unit. The superstructure cross-section consists of four Grade 50W steel plate girders at 9.67-ft spacing with an 8.5-inch-thick composite concrete deck. The girders in the end spans are 3.5 ft deep, and the girders in the middle unit are 6 ft deep Construction Methods: The contractor built the replacement bridge and the temporary substructure adjacent to the existing bridge using conventional construction while both traffic lanes remained open on the existing bridge. The bridge was constructed at the same elevation as the existing bridge, supported on sliding bearings to eliminate the need for bearing transitions. The top of the temporary substructure was cast at a constant elevation to 								

On May 5, after the new bridge was completed, westbound traffic was shifted to the eastbound bridge. The existing westbound bridge was demolished and substructure repaired.

On May 16, the lateral move began at 9 am. A standard stainless steel and Teflon sliding surface was used between sliding bearings and top of cap. The replacement bridge was slid 45 ft into place using a 70-ton 3-ft-stroke hydraulic jack placed at each substructure, with all jacks interconnected to control the differential rate of movement. The slide-in was completed at 7 pm, requiring a total of 10 hours. After the bridge was in its final location, it was lifted slightly by six jacks in unison at each substructure to transfer bearing from the temporary sliding bearings to permanent bearings. No overlay was applied.

On May 23, one lane of the replacement bridge was opened to traffic. Both lanes were opened on May 24.

The contract was for conventional construction and required a maximum closure of 60 days to minimize impact to the traveling public. It also included an incentive of \$40,000 per day, with a maximum of 15 days, if the bridge was opened in less than the number of days specified by the contractor in the awarded contract. The contractor that was awarded the project proposed the slide-in with a total bridge closure of 35 days at no change to cost. MODOT accepted the contractor's proposal to change the method of construction, and obtained the same bridge as in the original plans in significantly less time. The actual closure was 20 days. The contractor received the maximum incentive of \$600,000.

Stakeholder Feedback:

The main lesson learned by MoDOT is that this is a viable option for working in areas with high ADT that require short closures. We know we have contractors in Missouri willing to do this kind of work and we will look to use it in the right situations going forward.

High Performance Materials

None

Photos Additional **Photos Project** Decision-Making Tools **Project Delivery** Contracting Site Procurement **Planning** Design-bid-build A+B bidding Full lane closure Incentive / disincentive clauses Contractor revision Foundations & Walls Rapid Embankment Geotechnical **Solutions** Structural Prefabricated Bridge Elements & Systems Construction

Solutions	Elements	Systems	Miscell	laneous	Transverse skids					
	•	Full-width beam span with deck	•							
Costs	The engineer's estimate for the project was \$2.131 million and 60 road closure days. The total payout with incentives was \$3.153 million and 20 road closure days (\$1.022 million = 48% higher than engineer's estimate). There were six bidders. The cost per square foot of bridge was \$128 compared to \$87 for conventional construction in this region in 2011. ABC techniques saved 40 road closure days and an estimated \$1.6 million in delay-related user costs. The net savings on the project with user cost figured in totaled \$578,000 or 27 percent over conventional construction.									
Funding	Federal only	State only	Feder	ral and State	e Other					
				Χ						
Incentive Program (\$)	Highways for LIF	E IBRD		SHRP2	Other					
Contract Plans	Complete Set: Contract Plans (link to pdf) Contractor Proposal (link to pdf) Note: Slide-in was proposed by contractor after award									
Specifications		special Provisions (link to pdf) lote: Slide-in was proposed by ontractor after award		ABC *:						
Bid Tabs	Bid Tabs (link to pdf)									
Schedule	Engineer's: Co	nstruction Timeline (link	to Actual	:						
Other Related Information	"Sliding Bridge Speeds Delivery," September 2011 Modern Steel Construction (link to pdf) May 23, 2011 Lebanon Daily News Article (link to pdf) I-44 Gasconade River Bridge Construction Time Lapse Video (link to wmv) I-44 Gasconade River Bridge Website [http://www.modot.org/springfield_archive/major_projects/Laclede/I-44GasconadeRiverBridge.html]									
Photo Credits	Missouri Department of Transportation									
	NDC used in the n	· · · · · · · · · · · · · · · · · · ·								

^{*} Specific to the ABC used in the project.