ABC Innovative Projects

I-215 / 4500 South Bridge								
Location	4500 South (SR-266) over I-215 in Salt Lake City							
State	Utah							
Owner	State							
Year Built	2007							
State ID #	F-l215(126)13							
NBI #	0C 953							
Coordinates	<i>Latitude:</i> 40.6741672 <i>Longitude:</i> -111.802500							
Contact Person	Carmen Swanwick, P.E. Chief Structural Engineer Utah Department of Transportation Phone: 801-965-4981 Email: cswanwick@utah.gov							
Mobility Impact Time	(53 hours)	losure of I-215 sure of 4500 Sout	h	Conventio	nal:	40-50 weeks of construction- related congestion		
Impact	Tier 1	Tier 2		Tier 3		Tier 4	Tier 5	
Category		I-215	450	00 South				
Primary Driver(s)	reduced onsite construction time; reduced traffic impacts; improved work-zone safety; improved site constructability; improved material quality and product durability							
Description	 172-ft long and 82-ft wide single-span bridge roll-in; 1,600-ton self-weight Urban location Average Daily Traffic count: 66,000 for I-215 and 15,000 for SR 266 Traffic management alternative, if constructed conventionally: extended detour <i>Existing Bridge:</i> Four-span bridge (F-156) 244-ft-long and 77.2-ft-wide. Built in 1971, it had a deteriorated superstructure and substructure that required replacement in 2007. <i>Construction Methods:</i> The replacement superstructure was built near site on temporary supports while the replacement abutments were built below the existing bridge with I-215 traffic maintained. The abutments were built on cast-in-place spread footing foundations with full-height cast-in-place wingwalls while 4500 South traffic remained operational. Freedraining backfill used a prescriptive compaction method with a vibratory roller; no compaction tests were required. <i>Friday Evening</i> I-215 and the 4500 South bridges were closed. <i>Saturday</i> The two existing spans crossing I-215 were removed in seven hours with self-propelled modular transporters (SPMTs), while the two smaller existing end spans and substructures were demolished conventionally. 							

		53 h	ours over a weel	kend;	the move	would hav	e taken less time but	
	 was delayed to allow for daylight observance of the move by showcase participants. <i>Monday morning 3 a.m.</i> I-215 was reopened to traffic with the 4500 South Bridge reopened 10 days later. Precast approach slabs helped speed the bridge reopening. 							
	Stakeholder Feedback: Construction Manager General Contractor (CMGC) was critical to making this project successful in the extremely short amount of planning and construction time allotted. Use of CMGC allowed the contractor and designer to work in a collaborative manner at the early part of the planning stage to seek improved constructability solutions.							
High Performance Materials	Lightweight concrete deck							
Photos Additional photos								
Project Planning	Decision-Making Tools Site Procurement				Projec	t Delivery	Contracting	
	State process	State process •			• CMGC		Full lane closure	
Geotechnical	Foundations & Walls				Rapid Embankment			
Solutions	CIP abutment un	der tra	affic		Self-co	mpacting b	ackfill	
Structural	Prefat	oricate	ed Bridge Elemei	nts & S	Systems		Construction	
Solutions	Elements	Elements Systems				eous	SPMTs	
	•		 Full-width beam span with deck 	recast approach slab ightweight concrete eck				
Costs	The project cost was approximately \$7.0 million which includes \$2.5 million associated ABC costs. The SPMT cost was approximately \$800,000 with the additional money for temporary soil nail walls, grading of the staging area, temporary abutments, temporary abutments, permanent abutment configuration, and additional labor. The use of ABC saved \$4.0 million in user costs.							
Funding	Federal only	ral only State only			Federal	and State	Other	
-					Х			
Incentive Program (\$)	Highways for LIF	ays for LIFE IBRD			SHRP2		Other	
	\$1 million						ARRA	
Contract Plans	5		<u>So Project Plan</u> 7/05/07 (link to	ABC	*:			
Specifications	Complete Set:			ABC	Constru	uction Usir	03253S Bridge ng SPMTs (link to doc) 02223S Remove	

				Special F	nk to pdf) Provision 02988S Structure (link to pdf)		
Bid Tabs	Quantity and Amount Placed (link to pdf)						
Schedule		4500 So Schedule_04/24/07 changes not updated (link to		Actual:			
Other Related Information	April 2009 Highways for LIFE Final Report [http://www.fhwa.dot.gov/hfl/summary/ut0409/] December 2007 FHWA FOCUS [http://www.fhwa.dot.gov/publications/focus/07dec/01.cfm] UDOT ABC website [http://www.udot.utah.gov (Inside UDOT / Project Development / Structures Design and Bridge Operations / ABC)]						
Photo Credits	Utah Department of Transportation						

* Specific to the ABC used in the project.