## **ABC Innovative Projects**

Dead Run and	d Turkey	Run	Bridge	es					
Location	George Washington Memorial Parkway								
State	Virginia								
Owner	National Park Service								
Year ABC Built	1998								
State ID #									
NBI#	Dead Run: 3300001P0000000 Turkey Run: 3300002P0000000					00000			
Coordinates	Latitude:	Dead	ead Run: 38.983333		3	Longitude:		Dead Run:	77.175000
Coordinates	-	Turke	y Run:	38.66666	6			Turkey Run:	77.158333
Contact Person	Hratch Pakhchanian, P.E. Senior Bridge Design Specialist FHWA Eastern Federal Lands Highway Division (EFLHD) Phone: 703-404-6246 Email: Hratch.Pakhchanian@dot.gov								
Mobility Impact Time			end closure per span; weekend closures			Conventional:		six months with full-time one- lane closure	
Impact Category	Tier	1	7	ier 2	7	ier 3		Tier 4	Tier 5
				Χ					
Primary Driver(s)	reduced traffic impacts, minimized environmental impacts, improved site constructability								
Description	<ul> <li>Dead Run:</li> <li>Two 305-ft long and 36-ft wide, two-lane, three-span adjacent bridges (96 ft - 113 ft - 96 ft); 0° skew and 2,290-ft radius horizontal curve [only southbound bridge deck replaced]</li> <li>Turkey Run:</li> <li>Two 402-ft-long and 36-ft wide, two-lane, four-span adjacent bridges (93 ft - 108 ft - 108 ft - 93 ft); tangent alignment</li> <li>Urban location</li> <li>Average Daily Traffic count: 42,800 (1996); 53,500 (2016 projected)</li> <li>Traffic management alternative, if constructed conventionally: Close two of the four lanes (2 southbound or 2 northbound) full time for duration of deck replacement followed by the same thing on the other two lanes.</li> <li>Existing Bridge:</li> <li>Each bridge consisted of four steel beams at 9-ft spacing, with an 8-inch-thick noncomposite cast-in-place concrete deck. Built in 1961 (Turkey Run) and 1963 (Dead Run), the bridge decks were deteriorated and required replacement.</li> <li>Construction Methods:</li> <li>The George Washington Memorial Parkway experiences heavy commuter usage from workers travelling from Virginia and Maryland into Washington, D.C. Because of its heavy commuter use, the bridges over Dead Run and Turkey Run needed to be kept open to traffic on weekdays during replacement of the bridge decks. The noncomposite aspect of the original design, along with the use of full-depth precast post-</li> </ul>								

tensioned concrete deck panels, facilitated quick deck replacement and allowed the structures to be kept open during weekday traffic.

The Dead Run full-width 8-inch-thick panels have a 4.5 percent cross-slope. The thickness of the grout pad under the panels ranges from 2.5 inches to 4.0 inches. For the Dead Run Bridge, only the southbound bridge deck was replaced, with the northbound bridge merely receiving a new wearing surface. The southbound bridge has a total of 40 transversely pretensioned panels that are each 35-ft wide and 7.67-ft long, weighing 13.5 tons. The length of the panels was driven by the allowable spacing of the posts for the crash-tested bridge railing. Panels are rectangular, with the curvature of the deck accomplished by a joint between the panels that varies in width from 1.2 inches on the inside of the curve to 2.6 inches on the outside of the curve.

The Turkey Run full-width panels have a 10-inch-thick crowned section with 1.5 percent cross-slope. Their thickness ranges from a minimum of 8 inches to a maximum of 11 inches over the beams. The thickness of the grout pad under the panels ranges from 1 inch to 2.5 inches. Each bridge has a total of 51 transversely pretensioned panels that are each 35-ft wide and 7.67-ft long, weighing 16 tons. As with the Dead Run bridges, the length of the panels was driven by the allowable spacing of the posts for the crashtested bridge railing.

Longitudinal post-tensioning was applied to the span after all panels in the span had been erected; this was the last activity of each weekend. Six tendons provided the prestressing force needed to compress the panel joints.

- For Dead Run, Span 1 was stressed as a unit (tendons ran from Pier 1 to Abutment 1 end), and Spans 2 and 3 were stressed as a unit (tendons ran from Pier 1 to Abutment 2 end).
- For Turkey Run, Spans 1 and 2 were stressed as a unit (tendons ran from mid-point of the bridge to Abutment 1 end), and Spans 3 and 4 were stressed as a unit (tendons ran from mid-point of bridge to Abutment 2 end).

The construction sequence closed the bridge on Friday evening at 8 pm, saw cut the existing deck into transverse sections that included curb and rail, removed the saw cut sections of the deck, set new precast panels, stressed the longitudinal tendons after all panels in a span were erected, and grouted the area beneath the panel and above the steel beam. A latex-modified concrete overlay was installed to ensure good deck surface smoothness and provide protection against salts intrusion. The bridge was opened to traffic by 5 am Monday morning.

The cast-in-place curb and steel railing were installed during the weekdays in the nonrush hour period of the day. Temporary barriers were used to restrict the bridge to one lane during these periods so that construction personnel could place the concrete curb and the rail.

The construction rate was replacement of one span for one bridge per weekend.

EFLHD chose the "competitive negotiated procurement" process to award the contract. In this kind of procurement, technical and price proposals are requested from the contractors. The contract is awarded to the most technically qualified bidder based on initial proposals received, or after negotiations are conducted to clarify any technical and pricing issues in the bids.

The procurement process involved a solicitation notice that clearly indicated that the contract would be awarded based on factors other than just price. Other factors included the time of project completion, previous performance of the contractor, and the

	construction methodologies employed.								
	Because time was of the essence in completing the contract work, a monetary incentive was offered for early completion of the work as well as a disincentive assessment and/or liquidated damages for work being completed late.								
High Performance Materials	•								
Additional photos									
Project	Decision-Making Tools	Site Procureme	nt	Project Delivery	Contracting				
Planning	•	•		Other – competitive negotiated orocurement	Full lane closure     Incentive /     disincentive clauses				
Geotechnical	Foundation	ns & Walls		Rapid Er	mbankment				
Solutions	•								
Structural Solutions	Prefabricated Bridge Elements & Systems Construction								
	Elements	Systems	Mis	scellaneous	•				
	Full-depth precast deck panels with post-tensioning	•	<ul> <li>Grouted keys</li> <li>Grouted PT ducts</li> <li>Overlay – latex- modified</li> </ul>						
Costs	<ul> <li>The cost breakdown was:</li> <li>Remove Existing Deck – \$7 /sq ft</li> <li>Prefabricated Deck – \$34 / sq ft</li> <li>Deck Overlay – \$6 / sq ft</li> <li>Traffic Control Costs – \$8 / sq ft</li> <li>Curb, Joints, and Rail Costs - \$14 / sq ft</li> <li>Mobilization - \$9 /sq ft</li> <li>Total = \$78 / sq ft</li> <li>Total = \$78 / sq ft</li> <li>The engineer's estimate for bridge-related pay items (including traffic control pay items) for this project was \$3.326 million. The low bid for these pay items was \$3.342 million, approximately 0.5% higher than engineer's estimate). Bid prices from three firms were evaluated to determine best overall value to the Government. The final cost for bridge-related pay items (including traffic control pay items) was approximately \$3.480 million. This equates to a final cost per sq ft of bridge of \$78 which was consistent with the price</li> </ul>								
	for conventional construction in this region in 1998.								
Funding	Federal only	State only	F	ederal and State	Other				
-	X								
Incentive Program (\$)	Highways for LIFE	FE IBRD		SHRP2	Other				
Contract Plans	Complete Set:		ΔRC *-	Dead Run Plan	Sheets (link to pdf)				
SUILLIAUL FIALIS	Complete Set.		ABC .	Deau Null Fiall	onces (iiik to pui)				

				Turkey	Run Plan Sheets (link to pdf)		
Specifications	Complete Set	:	ABC *:	Specia	I Requirements (link to pdf)		
Bid Tabs	Bid Tabs (link to pdf)						
Schedule	Engineer's:	Not available.		Actual:	Not available.		
Other Related Information	Final Construction Report (link to pdf)  "The Bridges That Good Planning and Execution Rebuilt," September-October 2002  FHWA Public Roads (link to pdf)  Video of Construction [http://www.fhwa.dot.gov/bridge/prefab/videos.cfm]						
Photo Credits	FHWA Federal Lands Division						

<sup>\*</sup> Specific to the ABC used in the project.