

ABC Innovative Projects

CTH B Bridge over Parsons Creek					
Location	County Trunk Highway (CTH) B over Parsons Creek near the city of Fond du Lac in Fond du Lac County				
State	Wisconsin				
Owner	Fond du Lac County				
Year ABC Built	2009				
State ID #	B-20-3837				
NBI #					
Coordinates	Latitude:	43.697306	Longitude:	-88.475167	
Contact Person	Thomas J. Janke, P.E. Highway Commissioner Fond Du Lac County Phone: 920-929-3488 Email: tom.janke@fdlco.wi.gov				
Mobility Impact Time	ABC: four-week closure		Conventional: six-week closure		
Impact Category	<i>Tier 1</i>	<i>Tier 2</i>	<i>Tier 3</i>	Tier 4	<i>Tier 5</i>
				X	
Primary Driver(s)	Ability to utilize local contractors or county work force to construct; also: <ul style="list-style-type: none"> • reduced traffic impacts • reduced onsite construction time • improved material quality and product durability • minimized environmental impacts • reduced life-cycle cost 				
Description	<ul style="list-style-type: none"> • 21.67-ft long and 40-ft wide single-span precast 3-sided culvert bridge • Rural location • Average Daily Traffic count: 780 (2005) • Traffic management alternative, if constructed conventionally: extended use of a 12-mile assigned detour on a combination of state and county highways, or a 4-mile detour on local roads <p>Existing Bridge: The existing single-span concrete slab bridge was 18-ft long and 26-ft wide with concrete substructure. It had two 11-ft-wide traffic lanes and two 2-ft-wide shoulders. Built in the 1930's, the bridge was deteriorated and required replacement.</p> <p>Replacement Bridge: The replacement bridge has two 11-ft-wide traffic lanes and two 9-ft-wide shoulders. The cross-section consists of a Hy-Span® proprietary precast three-sided 8-ft-deep flat-topped culvert. Proprietor provided structural rating and structural details. The structure is supported on cast-in-place strip footings buried two feet below the existing stream bed.</p> <p>Construction Methods: Planning and engineering were done by the county to ensure all utilities were clear. A consultant engineer was selected to provide the geotechnical data used in the footing</p>				

design and for hydraulic analysis. The eight 5-ft-wide culvert segments and the four wing walls were fabricated at a precast plant.

County forces excavated a bypass channel to direct the natural flow of the creek away from the existing bridge. Traffic was detoured and the existing bridge was demolished. The abutment footing locations were excavated. Fine grading was done, the footing formwork was set, footing steel was tied, and the keyway top form was set. The strip footings were cast and cured. The footings were then backfilled. Because the footings were lower than the existing channel, the county installed riprap in the middle of the stream bed prior to installing the concrete structure; this way once the structure was installed the county could spread the riprap along the structure's walls to protect from scour and backfill.

The precast segments were trucked to the site. A 120-ton crane was used to erect the six 15.2-ton precast interior segments, the two 17.9-ton exterior segments with 1.5-ft-high head walls, and the four 13.7-ton wing walls. Shims were placed under the segment legs in the footing keys for leveling and allowing the keys to be grouted after the precast segments were properly positioned. The first outside or exterior segment with head wall was set followed by the two adjacent wing walls. The wing walls were then bolted to the exterior segment. The remaining segments were then set followed by the last two wing walls which were then bolted to the last exterior segment with head wall. The county then wrapped the joints with a membrane along the fill sides and used backer rods and cell foam to fill the joints on the insides of the structure. Both the segment keys and the joints on the top of the structure between segments were then grouted with a non-shrink grout.

After the grout had cured a couple days the county backfilled the structure, compacting in lifts to minimize settlement, and placed the riprap underneath to reestablish the channel back through the new structure. The county then removed the bypass channel and graded. They added gravel base and fine graded for the new four inches of asphalt, paved the highway in two lifts, installed new beam guardrails, completed final ditch restoration, installed signs, completed shouldering, and installed pavement markings. The bridge was reopened to traffic.

The project construction took approximately one month to complete. The county opted to keep the highway closed during the entire time frame. A similar conventional cast-in-place slab span bridge would have required a slightly longer closure time, estimated at six weeks.

Stakeholder Feedback:

The key to minimizing closure time is to have the structure available for delivery upon completion of the footings.

High Performance Materials

-

Photos

[Additional photos](#)



Project Planning	<i>Decision-Making Tools</i>	<i>Site Procurement</i>	Project Delivery	Contracting
	•	•	• Other – County crews	• Full lane closure
Geotechnical Solutions	<i>Foundations & Walls</i>		<i>Rapid Embankment</i>	
	•		•	
Structural Solutions	Prefabricated Bridge Elements & Systems			<i>Construction</i>
	Elements	<i>Systems</i>	Miscellaneous	•
	• Precast 3-sided culvert • Precast wing walls	•	• Grouted keys	
Costs	Two precast suppliers bid the precast elements for the job. County crews replaced the bridge at a total cost of \$186,570 including \$62,000 for the precast culvert with wing walls.			
Funding	<i>Federal only</i>	<i>State only</i>	<i>Federal and State</i>	Other
				Local
Incentive Program (\$)	<i>Highways for LIFE</i>	<i>IBRD</i>	<i>SHRP2</i>	<i>Other</i>
Contract Plans	Complete Set:	Contract Plans (link to pdf)	ABC *:	
Specifications	Complete Set:	Special Provisions (link to pdf)	ABC *:	
Bid Tabs	Bid Tab (link to pdf)			
Schedule	Engineer's:	Not available.	Actual:	
Other Related Information	Soils Report (link to pdf)			
Photo Credits	Fond Du Lac County			

* Specific to the ABC used in the project.