ABC Innovative Projects

Boothbay Knickerbocker Bridge							
Location	Barters Island Road over Back River, connecting the town of Boothbay with Hodgdon Island						
State	Maine						
Owner	State						
Year ABC Built	2011						
State ID #	2438						
NBI #	2438						
Coordinates	Latitude: 43.880 Longitude: -69.663						
Contact Person	David B. Sherlock, P.E. Manager, Bridge Program Maine Department of Transportation Phone: 207-624-3490 Email: david.sherlock@maine.gov						
Mobility Impact Time	ABC: 17 months new align HCBs ere one day	s to construct bridg ment; one span of cted in one day &	ge on eight filled in	Conventional: 18 months			
Impact	Tier 1	Tier 2	T	Tier 3		Tier 4	Tier 5
Category						Х	
Primary Driver(s)	 Improved site constructability – Adjacent winged Hybrid Composite Beams (HCBs) eliminate deck forming; HCBs are lighter weight (without compression reinforcement, beams are 1/7 the weight of precast concrete and 1/3 the weight of steel for a comparable bridge), making them easier to transport and allowing use of the existing adjacent bridge and only one crane and one barge to erect beams. Improved material quality and product durability – HCBs are corrosion resistant, requiring no painting and little maintenance, for longer service life in saltwater environment over tidal waters with only a 4-ft clearance at high tide. Reduced life-cycle costs – HCBs are less costly to ship and erect; reduced superstructure self-weight allowed a more economical substructure; corrosion resistance of HCBs is expected to increase service life. 						
Description	 540-tt-long and 32-tt-wide eight-span continuous-for-live-load replacement bridge (60-ft-long end spans, six 70-ft-long interior spans); each 70-ft-long beam weighed 5,100 lbs without compression reinforcement and 17,900 lbs with compression reinforcement Rural (town of Boothbay) location Average Daily Traffic count: 1,550 (year 2005) Traffic management alternative, if constructed conventionally: parallel bridge <i>Existing Bridge:</i> The existing two-lane 38-span timber bridge with timber pile foundation was 535-ft long and 24-ft wide. Built in 1930 with major superstructure rehabilitation in 1983, it was deteriorated due to the harsh marine environment, and required replacement. <i>Replacement Bridge:</i> The replacement bridge has two 11-ft-wide traffic lanes and two 3.33-ft-wide shoulders. 						

Project	Decision-Making Tools	Site Procurement	Project Delivery	Contracting			
Photos Additional photos							
High Performance Materials	Hybrid Composite Be o self-consolidating c o galvanized prestres o fiber-reinforced pol	eam with wings: concrete compression ssing strand ymer shell	arch				
High Performance	expansion joints are located at the abutments. Construction Methods: Traffic was maintained on the existing bridge, except for limited closures, while the new bridge was built parallel to the existing bridge. Special provisions allowed the existing bridge to be closed to traffic for a maximum of 12 calendar days. The closures were limited to the hours of 8:30 am to 3:30 pm. If the existing bridge remained closed beyond those hours, a lane rental fee of \$500 per hour would be assessed for the first and subsequent hours that the closure extended at least 10 minutes outside the specified hours. Special provisions also included supplemental liquidated damages of \$500 per day for each day the bridge remained closed to traffic beyond the specified date. Traffic on the existing bridge was allowed to be reduced to one lane during daylight hours with approval by the owner. The replacement bridge's substructure construction began in spring 2010. In fall 2010 erection of the winged HCBs began before completion of the substructure. Because of their light weight, the HCBs were transported by truck onto the adjacent existing bridge, from which they were then erected with the same barge and crane used for substructure construction. Erection of the HCBs averaged one span of eight beams per day. After HCBs were erected on the first four spans, their compression arches were filled with concrete. The filling of each HCB required approximately 20 minutes, with one span of eight beams completed over the winter, and the remaining HCBs were erected in April 2011. The waterproofing membrane and asphalt overlay were placed. The bridge was opened to traffic in June 2011, ahead of schedule. The bridge is anticipated to have a service life of 100 years, compared to a typical service life of 50 to 75 years in Maine. Stakeholder Feedback: The project was a successful use of composite materials for bridge infrastructure and was well received by the local community.						
	adjacent 33-inch-deep winged Hybrid Composite Beams (HCBs) with 7-inch-thick of in-place concrete deck and 3-bar Wyoming steel bridge railing. This bridge is the fi application of HCBs with wings projecting from the upper edges of each beam for a top flange width of four feet. The winged HCBs are abutted so that deck formwork not required. The substructure consists of conventional cast-in-place concrete abutments and cast-in-place concrete caps on concrete-filled steel pipe piles. The expansion joints are located at the abutments.						

Planning	•	•		Design-bid-build		 Full lane closure Lane rental Incentive / disincentive clauses 		
Geotechnical Solutions	Foundations & Walls					Rapid Embankment		
	• •							
Structural Solutions	Prefabricated Bridge Elements & Sys				systems		Construction	
	Elements		Systems	Miscellaneous		ous	•	
	 Other deck bear elements – Hy Composite Bear wings 	am brid am w/	•	Overlay – asphalt with membrane		alt with		
Costs	The engineer's estimate for this project was \$5.10 million. The low bid was \$5.57 million (\$474,000 = 9% higher than the engineer's estimate). There were 5 bidders. The cost per square foot of bridge was \$248 compared to \$222 for conventional construction in Maine in 2010. The HC beams were contracted separately (\$1.73 million) and this amount is included in the engineer's estimate and low bid amount shown above. The low bid without the HC beams was \$3.84 million. The sq ft costs included only bridge items and associated mobilization. Items not included were bridge removal, traffic control items, approach work and guardrail, field office, temporary soil and erosion and water pollution control, special work_etc.							
Funding	Federal only		State only	Federal and Sta		nd State	Other	
			Х					
Incentive	Highways for LIFE		IBRD	SHRP2		P2	Other	
Program (\$)								
Contract Plans	Complete Set:	Contra	<u>act Plans</u> (link to p	odf)	df) ABC *:			
Specifications	Complete Set:	Special Provisions_20100119 (link to pdf)			9 ABC *:			
Bid Tabs	Bid Tabs (link to pdf)							
Schedule	Engineer's:	Actual: Construction Schedule (link to pdf)						
Other Related Information	"Emerging Bridge Applications," <i>Public Roads</i> , July/August 2011, Vol. 75, No. 1 [http://www.fhwa.dot.gov/publications/publicroads/11julaug/04.cfm]/]							
Photo Credits	Maine Department of Transportation							

* Specific to the ABC used in the project.