ABC Innovative Projects

Kimberly Bridge								
Location	Oregon Highway 19 over the John Day River one mile south of the community of Kimberly in Grant County							
State	Oregon							
Owner	State							
Year ABC Built	2008							
State ID #	02398							
NBI #	02398	02398						
Coordinates	Latitude: 44.755989 Longitude: -119.638939							
Contact Person	Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation Phone: 503-986-3344 Email: bruce.v.iohnson@odot.state.or.us							
Mobility Impact Time	ABC: 2 weeks			Conventiona	<i>I:</i> one year	one year		
Impact	Tier 1	Tier 2	Т	ier 3	Tier 4	Tier 5		
Category				X				
Primary Driver(s)	 reduced onsite construction time improved work-zone safety improved site constructability 							
Description	 Two 29-ft-wide prestressed slab beam approach span replacements (19-ft-long Span 1 and 42-ft-long Span 5) Rural location Average Daily Traffic count: 240 (2007) Traffic management alternative, if constructed conventionally: extended use of 100-mile detour <i>Existing Bridge:</i> The existing six-span 387-ft-long and 29-ft-wide bridge consisted of a three-span steel haunched girder unit (107.75-ft-long spans) on concrete piers founded on spread footings and three approach spans constructed of timber stringers with concrete deck on timber pile foundations (19-ft-long Span 1, 21-ft-long Span 5, and 21-ft-long Span 6). The bridge has two 12-ft-wide traffic lanes and two 1-ft-wide shoulders. Built in 1937, the bridge's three approach spans were deteriorated and required replacement. <i>Construction Methods:</i> The pretensioned slab beams and precast reinforced concrete abutment caps were fabricated in the field and trucked a short distance to the site. The edge beams was fabricated complete with concrete curb and anchor bolts for traffic railing extending from the curbs. Using single-lane closures, the contractor drove steel pipe piles for the approach spans. Traffic was then detoured and the bridge closed. Spans 5 and 6 were demolished. The ground surface at the abutment piles was graded. Steel support collars for the cap were installed on the piles. A crane was used to erect the cap onto the piles, and the space 							

	beams were erected. The contractor then similarly replaced Span 1. Transverse connections between beams were made with tensioned rods, and keyways between the beams were grouted. Steel posts for the traffic railing were attached to the curbs, and the railing was installed. The wingwalls were constructed conventionally. The precast slabs were covered with a waterproofing membrane and 2-inch-thick asphalt overlay in Spans 1 and 5. Microsilica overlay was installed in Spans 2, 3, and 4 as part of rehabilitating the existing deck. The contract allowed an 18-day maximum closure time. Liquidated damages of \$700 per day were to be assessed for each day of closure beyond 18 days. The bridge was opened to traffic in two weeks.							
High Performance Materials	•							
Photos Additional photos								
Project Blonning	Decision-Making Tools		Site Procurement		Procurement		Contracting	
Planning	State process		•		Design-bid-build		Full lane closure	
Geotechnical	Foundations & Walls				Rapid Embankment			
Solutions	•				•			
Structural	Pref	Prefabricated Bridge Elements & Systems Construction						
Solutions	Elements		Systems		Miscellaneous		•	
	 Adjacent slab beams Precast abutment caps 		 Grouted CIP pock substruct Asphalt of membrait 5 only) Precast of 		routed ke IP pocke Ibstructu sphalt ov embrane only) recast cu	eys ts in precast re erlay w/ e (Spans 1 & irbs		
Costs	The engineer's estimate for the project was \$ 531,000. The low bid was \$663,000. There were 2 bidders. The cost per square foot of bridge was \$195 compared to \$125 for conventional construction in this region in 2008.							
Funding	Federal only		State only		Federal and State		Other	
					Х			
Incentive	Highways for LIFE		IBRD		SHRP2		Other	
Program (\$)			T					
Contract Plans	Complete Set: Plan Sheets (link to pdf)				ABC *:			
Specifications	Complete Set: Not available.							
Bid Tabs	Not available.							
Schedule	Engineer's: Engineer's Schedule (link to pdf) Actual: Actual Schedule (link to pdf)							
Other Related	ODOT Region 5 Kimberly Bridge Rapid Reconstruction PowerPoint Presentation (link to							

Information	pdf)			
	ODOT Bridge Engineering Website [http://www.oregon.gov/ODOT/HWY/BRIDGE/]			
Photo Credits	Oregon Department of Transportation			
* On a sitis to the ADO used in the president				

* Specific to the ABC used in the project.