ABC Innovative Projects

Elk Creek Bridge (Crossing No. 3)										
Location	Oregon Route 38 at Milepost 39.64 over Elk Creek in Douglas County between the towns of Drain and Elkton									
State	Oregon									
Owner	State									
Year ABC Built	2008									
State ID #	20584									
NBI #	20584									
Coordinates	Latitude: 43.6536 Longitude: -123.5111									
Contact Person	Bruce V. Johnson, P.E. State Bridge Engineer Oregon Department of Transportation Phone: 503-986-3344 Email: bruce.v.johnson@odot.state.or.us									
Mobility Impact Time	ABC: one w replac	eekend per bridge ement		Conventional: two years for conversion staged construction lane open, for bridg and #4			or conventional struction with one for bridges #3			
Impact Category	Tier 1	Tier 2	T	ier 3		Tier 4	Tier 5			
		Х								
Primary Driver(s) [select as appropriate]	 reduced traffic impacts – logging trucks and commercial vehicles; long detour route reduced onsite construction time improved work-zone safety improved site constructability – close proximity of tunnel prevented construction of detour bridge improved material quality and product durability minimized environmental impacts – spotted owl nesting and roosting habitat 									
Description	 320.5-ft long and 38.2-ft wide three-span (56.5 ft – 207.5 ft – 56.5 ft) steel girder bridge; 18° skew (average) and 2162.5-ft radius curve for Crossing No. 3. Rural location Average Daily Traffic count: 3,900 (2004) Traffic management alternative, if constructed conventionally: extended use of 50-mile detour <i>Existing Bridge:</i> This Oregon Highways for LIFE project consisted of replacing five structurally deficient and functionally obsolete bridges on an 11.5-mile stretch of OR 38. Crossing #3 was one of those five bridges. The existing two-lane six-span reinforced concrete deck girder bridge with steel truss was 340-ft long and 30-ft wide with pile bent substructure. It had two 12-ft-wide traffic lanes and no shoulders. Built in 1932, the bridge was deteriorated and required replacement. <i>Replacement Bridge:</i> The replacement bridge has two 12-ft-wide traffic lanes and two 6-ft-wide shoulders. The cross-section consists of three 7.5-ft-deep steel I-beams spaced at 14.61 ft, with a 10.75-incb-thick cast-in-place concrete deck. The deck was cast with traffic railing. The 									

	substructures were cast-in-place concrete caps and columns founded on drilled shafts.				
	Construction Methods: The bridge was located approximately 70 ft from the west entrance of the Elk Creek Tunnel, making construction of a detour bridge impossible. To overcome this limitatio the replacement superstructure was built adjacent to the existing bridge and laterally slid into position over a weekend. Precast elements consisted of girders, wingwalls, sleeper slabs, and approach slabs. precast elements were fabricated at the contractor's yard and transported to the site f installation.				
	 With traffic maintained on the existing bridge, the construction sequence was to: construct a new substructure for the replacement bridge under the existing bridge while traffic was maintained (cast-in-place drilled shafts, columns, and caps), construct a temporary substructure for the existing superstructure on one side of the existing bridge, construct a temporary substructure for the replacement superstructure on the other side of the existing bridge, and 				
	construct the replacement structure complete with railing.				
	<i>Friday evening</i> The existing bridge was closed to traffic at 8 pm, with traffic detoured for the two-day closure. Preliminary work included removing the asphalt overlay, bridge railings, and approach slabs.				
	Saturday - Sunday The old superstructure was lifted and slid laterally onto temporary supports using hydraulic jacks mounted on sliding rails. Similarly, the replacement bridge was slid laterally onto the original alignment. The moves took about four hours to complete. Backfill was placed. Precast wingwalls, sleeper slabs, and approach slabs were installed. Finish work required prior to opening the bridge was completed.				
	<i>Monday morning</i> The bridge was opened to traffic at 5:00 am.				
	Subsequently the old superstructure was demolished and the temporary supports were dismantled.				
	The contract included incentive / disincentive clauses of \$20,000 for each day the bridge was opened in less than 30 days, with a maximum of \$600,000 for crossings 3 and 4. The contractor was awarded the maximum incentive.				
	Stakeholder Feedback: ABC over a weekend closure was the way to go for a corridor with a shortest detour route of 50 miles. The public outreach was outstanding as it involved the Elkton community to provide full support for the weekend closure of the facility for rapid construction and project delivery.				
High Performance Materials	 High-performance concrete (HPC) bridge decks 				

Photos Additional photos								
Project Blonning	Decision-Making Tools		Site Procurement		Procurement	Contracting		
Flamming	State process Early environ clearance 8			ntal nitting	 Design-build 	sign-build Full lane closure Incentive / disincentive clauses 		
Geotechnical	Foundations & Walls				Rapid Embankment			
Solutions	CIP substructu	ure un	nder traffic		•			
Structural	Prefabricated Bridge Elements & S				stems	Construction		
Solutions	Elements		Systems	N	liscellaneous	Transverse skids		
	Precast wingwalls Full-width decked beam unit (FDcBs)			 CIP recall Closure Precall Other 	einforced concrete re joints Ist approach slabs – sleeper slabs			
Costs	The cost for all five bridges on this design-build project was \$50.8 million, of which this bridge cost \$12.3 million. ODOT realized a total cost savings of \$2.4 million (5% of total project cost) over conventional construction practices due to reduced construction duration, mobilization costs, reduced delay cost, and the use of innovative bridge removal and replacement techniques. ABC techniques saved an estimated \$500,000 in delay-related user costs.							
Funding	Federal only		State only	F	ederal and State	Other		
					Х			
Incentive	Highways for LIFE		IBRD		SHRP2	Other		
Program (\$)	\$1 million							
Contract Plans	Complete Set:			ABC *:	Drawings (link to	pdf)		
Specifications	Complete Set:	Not a	vailable.	ABC *:				
Bid Tabs	Budget (link to pdf)							
Schedule	Engineer's: Not available.				Actual:			
Other Related Information	"Turning challenges into community connections," Structural Engineer, April 2012 [http://www.gostructural.com/magazine-article-gostructural.com-4-2012- turning_challenges_into_community_connections-8814.html] May 2010 Highways for LIFE Draft Final Report [http://www.fhwa.dot.gov/hfl/summary/or/] August/September 2008 FHWA Highways for LIFE Innovator [http://www.fhwa.dot.gov/hfl/innovator/issue08.cfm] ODOT Bridge Engineering Website [http://www.oregon.gov/ODOT/HWY/BRIDGE/]							
Photo Credits	Oregon Department of Transportation							

* Specific to the ABC used in the project.