ABC Innovative Projects

Location	ver Escambia Bay (original emergency repair) Interstate 10 over Escambia Bay in Escambia County in northwestern Florida							
State	Florida							
Owner	State							
Year ABC Built	2004							
State ID #	580058 / 580071							
NBI#	580058 / 580071							
Coordinates	Latitude: 30.515000 Longitude: -87.1483333							
Contact Person	Robert V. Robertson, Jr., P.E. State Structures Design Engineer Florida Department of Transportation Phone: 850-414-4267 Email: Robert.Robertson2@dot.state.fl.us							
Mobility Impact Time	brio	•	sure of westbound day closure of bridge	d (Convention	al: No	Not an option.	
Impact	Tier	1	Tier 2	7	Tier 3	Ti	er 4	Tier 5
Category							X	
Primary Driver(s)	 reduced onsite construction time reduced traffic impacts 							
Description	On September 16, 2004, the storm surge from Hurricane Ivan dropped 3,400 linear feet of bridge into the bay, causing the bridge to be closed to traffic in both directions. The detour length added at least an hour of travel time for all interstate traffic. On September 17, an emergency repair contract was signed to provide one lane in each direction. Existing Bridge: The existing bridge consisted of twin structures, each with two 12-ft-wide traffic lanes and two 6-ft-wide shoulders. Built in 1968, the bridge was heavily damaged when Hurricane Ivan struck the Pensacola area. During the hurricane, the impact of the storm surge pushed 58 spans off bridge supports and shifted another 66 spans. Conventional modular transporters on barges and a barge-mounted high-capacity crane were used to repair the bridges. [Note: Construction on a replacement bridge was initiated in 2006 while the existing bridge remained open. The wider (six-lane) replacement bridge was built with higher vertical clearance south of the existing bridge. After the replacement bridge opened in 2007, the original twin structures described herein were demolished.]							
	Construction Methods: The 2004 repair contract had two construction phases. The westbound bridge was repaired in Phase I, and the eastbound bridge was repaired in Phase 2. In the westbound bridge, a total of 12 spans and seven piers were destroyed, and 19 spans were misaligned. In the eastbound bridge, a total of 51 spans and 25 piers were destroyed, and 33 spans were misaligned.							
	In Phase	1, the co	ontractor drove 28	new p	les prior to	itting e	xisting sp	pans off the

eastbound bridge and placing them on missing sections of the westbound bridge. Misaligned westbound spans were adjusted and the westbound bridge was re-opened to one lane of traffic in each direction. In Phase 2, the contractor repaired the eastbound bridge with existing spans and 58 temporary Acrow (metal) panel deck spans. It was reopened to one lane of traffic in November 2004. Permitted and over-sized vehicles were not allowed to travel on the temporarily repaired bridges.

Barge-mounted conventional modular transporters assisted in lifting spans off the eastbound substructure so that they could be floated to the westbound bridge side where they were set in place with a barge-mounted high-capacity ringer crane. The transporters on barges were also used to realign spans that had been shifted by the hurricane forces.

Phase 1 of the contract required the westbound bridge to be repaired and re-opened within 24 days. An incentive/disincentive clause of \$250,000 per day if less than or greater than 24 days was also included. The contractor opened one traffic lane in each direction on the westbound bridge in 17 days, earning a \$1.75 million bonus for opening seven days early.

Phase 2 of the contract required the eastbound bridge to be repaired and re-opened within 90 days. The contractor opened the eastbound bridge to one lane of traffic in 63 days, 27 days ahead of schedule.

Stakeholder Feedback:

Governor Bush praised the workers involved. He said: "The work that you did makes me and the 16.5 million Floridians proud."

Lessons Learned:

Because the project site had no electricity or running water, the design-build team and the FDOT staff moved to an office in Tallahassee. The office's efficient communication and coordination kept the project going 24/7.

High Performance Materials

•

Photos

Additional Photos







			12 11010		
Project Planning	Decision-Making Tools	Site Procurement	Procurement	Contracting	
	•	•	Design-build	Emergency contract Incentive / disincentive clauses	
Geotechnical Solutions	Foundation	ns & Walls	Rapid Embankment		
	•		•		
Structural Solutions	Prefabricat	ed Bridge Elements &	Systems	Construction	
	Elements	Systems	Miscellaneous	Towed modular	

	Steel pile ca		 Reused decked co beam span (RDcBo Metal panel deck spans 	-			transport Transverse skids High-capacity crane on barge
Costs	\$26.4 million emergency contract.						
Funding	Federal on	ly	State only		Federal and State		Other
	Х					FEMA	
Incentive	Highways for LIFE		IBRD		SHRP2		Other
Program (\$)							
Contract Plans	Complete Se	et: Not available.			*:		
Specifications	Complete Se	t: No	Not available. AB		*:		
Bid Tabs	Not available.						
Schedule	Engineer's:	Not available. Actua				Actual:	
Other Related Information	2006 FICE / FDOT Design Conference Presentation (link to pdf)						
	FDOT Project Photos [http://www.dot.state.fl.us/Structures/botm/Escambial10/Escambia.htm]						oia.htm]
Photo Credits	Florida Department of Transportation; Parsons Transportation Group						

^{*} Specific to the ABC used in the project.