




# Kimberly Bridge – Rapid Reconst.

ODOT Region 5  
Mark Hanson, PE

Project Leader - Ken Patterson






# Rapid Reconstruction – Kimberly Bridge

## As built – Existing Bridge

Oregon Department of Transportation





## Spans 5 & 6 - Preconstruction





Rapid Reconstruction – Kimberly Bridge

# Span 1 - Preconstruction





# Concrete on Wood Stringers





# Rapid Reconstruction

## Do your Homework !

- Clear objective (Scope)
- Investigate usage (users and patterns)
- Constraints List
- Solution Formulation
- Evaluate Risks & develop mitigation
- Finalize Solution





## Bridge Usage

- School Bus – except June-August
- US Postal Service – year round
- Agriculture operations – Spring/Summer
- Farm to Market – Late June & Sept
- USFS/BLM Fire Suppression – July-Sept
- Emergency Services – year round





## Project Constraints

- ADT 240 – Low Traffic
- Very Long Detour – 100 miles
- One Fruit Orchard on both sides of bridge
- Critical farm-to-market transportation
- ESA River
- Long Bridge (and detour bridge) – 400 feet
- Nearest Conc. Batch Plant – 140 miles
- Local commute traffic
- Bridge too narrow for staged construction







## Solution Formulation

- Minimal disruption to users
- No disruption to Emergency services
- Seasonal Constraints - Winter
- Detours
- Refinement of repair/replacement work on bridge





## Solution Formulation (Cont)

- Minimize cast-in-place concrete
- Avoid Farm-to-market disruption
- What can be done with single lane closure
- What is minimum acceptable condition of bridge & approaches to re-open to traffic





## Risks - mitigation

- Local Traffic disruption
  - accommodate Ped traffic during closure
  - USPS & Locals park second vehicle on other side
- Delayed opening
  - Refrigerator truck rental
- Delayed schedule
  - Remove cast-in-place wingwalls
  - Remove MC inlay
- Bridge Rail not complete
  - Open to single lane





### Option A - Detour Bridge

(based on STIP estimate - 2002)

PE	349
New Spans	373
Bridge Rail	96
MC O'Lay	187
End Panels	101
Detour Bridge	784
Approach Work	180
TP&DT	430
CE	172
Project Total	2672

### Option B- Rapid Reconst.

(Actual expenditures - 2007)

PE	290
New Spans	360
Bridge Rail	190
MC O'Lay	137
End Panels	74
Detour Bridge	0
Approach Work	203
TP&DT	17
CE	79
Project Total	1350




## Preferred Solution

- Lower Cost
- Maximize common materials / Methods
- Eliminated Cast-in-place concrete from Critical path
- Eliminated concrete cure time from critical path
- Contingency plan for reducing time and/or extending time on tail end
- Shorter construction time & traffic Disruption
- Provided Pedestrian Traffic





## Estimated Schedule





## Actual Schedule

Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic

**Completed 7 days early !**





# Rapid Reconstruction – Kimberly Bridge

## Pre-Closure : Pile Driving







## Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

**Day 1-3 – Span 5 & 6 removal, pile cap excavation**

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

**Day 4 – Set pile cap - bent 6**

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic







# Pile Support Collar





# Setting Grade – Support Collars





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

## **Day 5 – Set slabs Span 5**

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation







# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

**Day 6-8 – Span 1 removal, pile cap excavation**

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

**Day 9 – Set pile cap - bent 1**

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

**Day 10 – Set slabs – Span 1**

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

Day 15 – Open to Traffic





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

**Day 11-14 – Grout keyways, Bridge Rail,  
Wingwalls**

Day 15 – Open to Traffic







# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





Day 0 – Road Closure

Day 1-3 – Span 5 & 6 removal, pile cap excavation

Day 4 – Set pile cap - bent 6

Day 5 – Set slabs Span 5

Day 6-8 – Span 1 removal, pile cap excavation

Day 9 – Set pile cap - bent 1

Day 10 – Set slabs – Span 1

Day 11-14 – Grout keyways, Bridge Rail, Wingwalls

**Day 15 – Open to Traffic**





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation





## Precast Pile Cap

- Prebore piles
- Tighter pile spacing tolerances
- Pile Driving Template
- Verify pile locations prior to casting pile cap
- Adequate block-out holes to accommodate tolerances





# Design Verification

- Independent Review - OTAK
- Constructability Review – PM Level
- Independent Construction consultation –
  - Early in the Design
  - By experienced bridge superintendant
  - On-site meeting – before and after
  - Risk Analysis – formulation contingency
  - Contractor's schedule





## Time Savings

- Precast Pile cap
- Pile Collar designed to carry dead weight of pile cap and slabs
- Complete Road Closure
- No Cast-in-place Concrete during closure
- Bridge Rail Curb cast into slab
- No cure times in Critical Path
- Piles driven prior to closure and buried



## Rapid Reconstruction – Kimberly Bridge

Rapid  
Construction  
is not always  
quick-n-dirty





# Rapid Reconstruction – Kimberly Bridge

Oregon Department of Transportation







# Questions ?

