



Start date 02/02/09 4:00PM
 Finish date 08/05/09 3:59PM
 Data date 02/02/09 4:00PM
 Run date 11/18/08 5:00PM
 Page number 1A

| | | | |
|--|----------------|--|------------------------|
| | Early bar | | Critical point |
| | Progress bar | | Summary point |
| | Critical bar | | Start milestone point |
| | Summary bar | | Finish milestone point |
| | Progress point | | |

Option 3C-pile
 Stage Traffic on Bridge
 Remove Existing Bridge in Stages
 Accelerated Construction in Stages
 CIP Deck in Stages
 Colorado Precast Box Beams (4'x6')
 Piling @ Piers

41st Street - Option 3C-pile

| Description | Rem Dur | Early Start | Early Finish | 2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---------|-------------|--------------|------|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|-----|----|----|----|----|----|----|
| | | | | FEB | | | | MAR | | | | APR | | | | MAY | | | | JUN | | | | JUL | | | | AUG | | | | SEP | | | | OCT | | | | NOV | | | | | | |
| | | | | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 | 06 | 13 | 20 | 27 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 |
| Stage 2 - Concrete - Abutment 1 | 3 | 05/19/09 | 05/22/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Cofferdam In - Pier 2 | 5 | 05/22/09 | 05/29/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Piling - Pier 2 | 2 | 05/29/09 | 06/02/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete - Ftg - Pier 2 | 3 | 05/22/09 | 05/27/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete - Wall - Pier 2 | 4 | 05/27/09 | 06/02/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Cofferdam Out - Pier 2 | 2 | 06/02/09 | 06/04/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Cofferdam In - Pier 3 | 5 | 06/02/09 | 06/09/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Piling - Pier 3 | 2 | 06/09/09 | 06/11/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete - Ftg - Pier 3 | 3 | 06/11/09 | 06/16/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete - Wall - Pier 3 | 4 | 06/16/09 | 06/22/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Cofferdam Out - Pier 3 | 2 | 06/22/09 | 06/24/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Piling - Abutment 4 | 1 | 06/11/09 | 06/12/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete - Abutment 4 | 3 | 06/22/09 | 06/25/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Concrete Box Beams | 7 | 06/25/09 | 07/06/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Form, Pour, Cure Deck | 15 | 06/29/09 | 07/20/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Set TBR on New Stage 2 | 1 | 07/21/09 | 07/22/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Bridge Rails (Construct & Cure) | 18 | 07/10/09 | 08/05/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Fence & Misc | 5 | 07/15/09 | 07/22/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Approach Slab 1 | 6 | 07/13/09 | 07/21/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 - Approach Slab 2 | 6 | 07/13/09 | 07/21/09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Start date 02/02/09 4:00PM
 Finish date 08/05/09 3:59PM
 Data date 02/02/09 4:00PM
 Run date 11/18/08 5:00PM
 Page number 2A

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Progress point

- Critical point
- Summary point
- Start milestone point
- Finish milestone point

Option 3C-pile
 Stage Traffic on Bridge
 Remove Existing Bridge in Stages
 Accelerated Construction in Stages
 CIP Deck in Stages
 Colorado Precast Box Beams (4'x6')
 Piling @ Piers

41st Street - Option 3C-pile