

DATE: 11/1/2006

DES #: 7917340

### INDOT FULL PROJECT LISTING

ORIGIN #: 7917340  
 KIN #:  
 CONTRACT #: B 23737  
 SPONSORED BY: Porter County  
 DESIGNED BY: Local  
 FHWA REVIEW:  
 DESIGNED METRIC: No  
 FEDERAL PLACE CODE:  
 SPECIAL FUND CATEGORY:

LEAD: N

STATUS: Historical  
 PROGRAM CLASS: Normal Project  
 URBANIZED AREA: Not Applicable  
 LOCATION: Bridge #210 over Norfolk Southern Railway on CR 475W W of Valparaiso  
 ROUTE NUMBER: IR 1000 Historical County Road  
 WORK CATEGORY: Local Bridge Project  
 WORK TYPE: Br Repl, P.T. Conc. Box Girder

**ROAD INFORMATION**

TRANSPORTATION SYSTEM: Secondary  
 URBAN OR RURAL: => 50,000  
 NUMBER OF LANES: 0  
 CURRENT ADT/YEAR: 0 1999  
 FUNCTIONAL CLASS: Rural Unassigned

CONGRESSIONAL DISTRICT(S)  
 District 1

FROM RP: 0+0 TO RP: 0+0 RELINQUISHMENT RQD: No  
 LON: 0 0 0 LAT: 0 0 0

**LAND ACQUISITION INFORMATION**

LAND ACQ CODE: 0  
 # OF PARCELS: 0  
 AUTHORIZED PROGRAM YEAR:  
 PROJECT MGR: To Be Assigned  
 PROGRAM MGR: To Be Assigned

DISTRICT	SUB DISTRICT
LaPorte	Valparaiso Sub

COUNTY	LENGTH
Porter	1.07 miles

PROJECT MILEPOST	EST/ACT START	*	EST/ACT FINISH	*	PERSON RESPONSIBLE	PHONE	UPDATED DATE	UPDATED USERID
Project Started	12/14/1979	C	12/14/1979	C	Bob Rhoades, Program Development Division	3172325316	04/28/1992	
Final Environ. Document Approval	06/15/1987	C	06/15/1987	C	Bob Rhoades, Program Development Division	3172325316	04/28/1992	
Authorize Funds For Design	10/30/1979	C	10/30/1979	C	Bob Rhoades, Program Development Division	3172325316	11/18/1988	
Start Plan Development	06/16/1987	C	06/16/1987	C	To Be Assigned, Butler, Fairman & Seufert, Inc.		04/28/1992	
Preliminary Field Check	03/31/1996	C	03/31/1996	C	Bob Rhoades, Program Development Division	3172325316	02/19/1997	
Hearing Certification	02/01/1998	C	02/01/1998	C	Pamela Williamson, Environment, Planning, and	3172335152	02/20/1997	
Design Approval	12/23/1996	C	12/23/1996	C			08/06/1997	
R/W Clear	01/12/1998	C	01/12/1998	C	Bob Rhoades, Program Development Division	3172325316	01/16/1998	
Railroad Coordination	12/18/1997	C	12/18/1997	C	Fred Hohl, Design Division		02/11/1998	
Ready For Contracts	11/05/1998	C	11/05/1998	C			05/05/2005	DSGORMAN
Authorize Funds For CN	01/15/1999	C	01/15/1999	C	April L. Schwering, Budget and Fiscal Management	3172325466	01/19/2000	
Letting	02/23/1999	C	02/23/1999	C	Bob Rhoades, Program Development Division	3172325316	04/19/1999	
Final Acceptance	01/15/2000	N	01/15/2000	N	April L. Schwering, Budget and Fiscal Management	3172325466	05/23/2005	PBSCHWER
Final Evaluation	12/14/1979	C	01/13/2003	C	Cheryl Sweeney, CC Coordinators		05/23/2003	PBWILLPW

**\* ACTIVITY STATUS VALUES:**

C- COMPLETE H- HOLD N- NOT APPLICABLE R- REVISED L- LOCKED U- UNLOCKED

TOTAL EST PROJECT COSTS	APPROVED PROJ ALLOC	FEDERAL PROJECT #	FUNDING PROGRAM	TRAFFIC INFORMATION	BRIDGE INFORMATION	RAILROAD INFORMATION
PEI \$1,000.00 07/31/80		PEI RSG/6964(001)		LIGHTING REQD: No	NATL BRIDGE INVENTORY #: 6400117	
CN \$1,974,000.00 07/10/00		CN STP/6964(003)		SIGNALS REQD: No	EXISTING STRUCTURE: PORTER-00210-	
		CN STP/6964(003)		SIGNS REQD: No	NEW STRUCTURE: PORTER-00210-	
Total \$1,975,000.00		CN STP/6964(003)		COMMISSION #:	SUFFINCY RATING: 79.2 YEAR: 2002	
		CN STP/6964(003)				