





# **Ocracoke NC 12 Bridges**

## Existing

- 7 bridges built in 1950's
- Timber structures w/ ACP
- Clear width 22.5 ft.
- 36 to 152 ft. long
- Limited redirective curb/railing
- No approach guardrail
- Rehabilitation project in 1980's added additional bents, i.e. reduced span lengths



# **Existing Ocracoke NC 12 Bridges**







- Functionally Obsolete
- Structurally Adequate
- Continual Maintenance

# **Ocracoke NC 12 Bridges**

## **Preconstruction Highlights**



# **Ocracoke NC 12 Bridges**

## Proposed

- Concrete structures w/ silica fume & corrosion inhibitor
- Clear width 33.0 ft; i.e. 12.0 ft lane & 4.5 ft. shoulder
- 122 to 252 ft long
- Concrete parapet w/ guradrail
- Limit impact to the Village, no phased construction
- Replace 7 bridges in 1 construction season.



# Ocracoke NC 12 Bridges Least impact to Village

# Opted for Closure of NC 12 & Beach Detour

- January 2 to March 15, 2008 non peak visitor season.
- 74 days. Must open for Easter 2008.
- All bridge members precast for speedy construction and not as weather dependent as cast in place.
- Due to limited private property on the island, NPS permitted use of 3 locations for staging.



Beach Detour Route NPS Campground (Ramp #68) to Pony Pen (Proposed Ramp) (Ramp #67 for use by contractor only)

# **Ocracoke NC 12 Bridges**

# **Construction Highlights**

- 8 week bid advertisement for July 2007 let.
  Mandatory prebid meeting; PDA data provided to bidders & pile type addendum.
  Awarded to Carolina Bridge Company; Orangeburg, SC for \$8,024,399.81.
- Site Available Nov. 2007: MOT permitted.
- NC 12 Closure & Beach Detour Jan. 2, 2008.
- Open NC 12 to all traffic March. 15, 2008.
- Project Completion May 15, 2008.
- Incentive/Disincentive \$10,000/day.
- Bonus \$250,000: open NC 12 on or before March 15<sup>th</sup>.









#### **Additional Staging Areas**

North End of Project





- Water Storage for Grouting
- NCDOT Fuel & Lab
- Demolition Debris Storage



#### Precast Substructure Members/Pieces Utilize Uniform Design Across All Structures











Wingwall & Footing Assembly - 2 tons

## Work Prior to January NC 12 Closure

Lane Closure for Pile Driving



#### **Driving End Bent Piles Through Existing Road**

74 12" P/S Concrete Piles with 2 ft. HP Pile Tip



#### **Pile Driving Crane Walks to Next Bridge End Bent**

Load Distribution on Existing Structure





#### First 2 days of NC 12 Closure...Begin Beach Detour

Equipment & Material Prepositioning and Bridge Preparation



#### **Bridge Replacement Day 1**

Select Demolition of Existing Structure



- Chain Saws & Concrete Walk Behind Saws
- Install Temporary Steel Decking at Wheel Paths for Continual Access to Project Limits



#### **Bridge Replacement Day 1**

#### Select Demolition of Existing Structure



- Temporary Steel Decking Supported on Timber Cap
- Adjust to Accommodate Crane or Vehicles
- Remove to Allow Pile Driving
- Replace After Pile Driving, Move Ahead





### Bridge Replacement Days 2 & 3

Pile Driving Through Existing Structure



#### 16" Prestressed Concrete Composite Pile

20 ft HP 10 X 57 bolted to 26.5 ft P/S Concrete





- Dense sand no pile jetting.
- Eliminate early refusal before minimum tip elevation.
- First use in NCDOT.
- 2 Point Pick Up.







## Bridge Replacement Days 3 & 4

#### **Bridge Demolition**



#### Bridge Replacement Days 3 & 4

#### **Setting Precast Substructure**



- Pile Blockout Bottom Prepared
- Equipment Dedicated to Certain Tasks
- Availability of Work Items Dictated Time of Operation (4 crews & 3 cranes)
- Do Not Put Off Available Work













#### Precast Cap Blockout & Cap Support

Limited Falsework & Quick Set Up









#### **Precast Wing Walls**

#### Spread Footings Set on Consistent Material





- Level Footing for Uniform Gap
- Wingwall Grouted to Footing
- Take Care with Backfilling



#### **Bridge Replacement Day 5**

**Grouting Substructure** 





#### **Bridge Replacement Day 5**

**Grouting Substructure** 



### Bridge Replacement Days 6 & 7

#### **Erecting Cored Slabs & Barrier Rail**





#### **Alternate Concrete Barrier Rail**

#### Light Weight Concrete Barrier Cast on Cored Slab



- Proposed by Carolina Bridge Co. and Alpha & Omega Engineers.
- Barrier Cast on the Slab at Casting Yard.
- Eliminates Extra Steps of Setting & Grouting Precast Barrier Pieces.
- One Less Operation On Site.











#### **Open Early To Traffic March 5, 2008**

#### Contract did not Require Paving & Guardrail for Opening





- All Structures Complete on February 16, 2008.
- Elected to Pave for "BUMP" Free Corridor.
- Carolina Bridge Awarded Incentive & Bonus: \$350,000

### One More Thing....Remove a Bridge & Install Twin Culvert



Carolina Bridge Company-Scott Nickel, President Richard Nickel, Vice Presiden

National Park Service Hyde County NCDOT Ferry Division NCDOT Division 1 & Resident Offices Village of Ocracoke



