


## ABC Innovative Projects

<b>I-15 / Sam White Lane Bridge</b>					
<b>Location</b>	On Sam White Lane over I-15 in the city of American Fork in Utah County, 30 miles south of Salt Lake City				
<b>State</b>	Utah				
<b>Owner</b>	State				
<b>Year Built</b>	2011				
<b>State ID #</b>	MP-I15-6(178)245				
<b>NBI #</b>	0C 989				
<b>Coordinates</b>	<b>Latitude:</b>	40.35554444		<b>Longitude:</b>	-111.77736667
<b>Contact Person</b>	Carmen Swanwick, P.E. Chief Structural Engineer Utah Department of Transportation Phone: 801-965-4981 Email: cswanwick@utah.gov				
<b>Mobility Impact Time</b>	<b>ABC:</b>	overnight closure of I-15 (8 hrs)		<b>Conventional:</b>	Six additional full nighttime I-15 closures
<b>Impact Category</b>	<b>Tier 1</b>	<b>Tier 2</b>	<b>Tier 3</b>	<b>Tier 4</b>	<b>Tier 5</b>
	I-15				
<b>Primary Driver(s)</b>	Reduced onsite construction time; reduced traffic impacts; improved work-zone safety; improved site constructability; improved material quality and product durability				
<b>Description</b>	<ul style="list-style-type: none"> <li>• 354-ft long and 76.8-ft wide two-span continuous steel plate-girder bridge (177 ft – 177 ft) roll-in; 48° skew; 1,910-ton self-weight</li> <li>• Urban location</li> <li>• Average Daily Traffic count: 1,710 (Sam White, 2008); 65,800 (I-15, 2008)</li> <li>• Traffic management alternative, if constructed conventionally: would have impacted I-15 traffic (extended use of multiple lane closures)</li> </ul> <p><b>Existing Bridge:</b> The existing four-span bridge was 325 ft long and 34 ft wide with a minimum vertical clearance of 14 ft-7 inch. It was demolished in 2008 after being severely damaged by a collision.</p> <p><b>Replacement Bridge:</b> The Sam White Bridge is the longest bridge in the US to be moved into its final location using self-propelled modular transporters (SPMTs). It crosses I-15 at a high skew and on a sharp vertical curve. The bridge has two 12-ft-wide traffic lanes in each direction, a 14-ft-wide turn lane, and a 12-ft-wide shoulder and 6-ft-wide sidewalk on each side. The 7-ft-deep cross-section consists of six steel plate girders at 13.5-ft spacing with 4.67-ft overhangs and a 10-inch-thick cast-in-place lightweight concrete deck. It has a 17.25-ft vertical clearance above I-15.</p> <p><b>Construction Methods:</b> From August 2010 to March 2011, the bridge was built on the east side of I-15 approximately 500 ft from the bridge location. The abutments and interior support were constructed conventionally with concrete-filled pipe pile foundations. The interior support consists of six individual 4-ft-square cast-in-place concrete columns spaced at 20 ft. Each girder was set directly on a column. Each girder was connected to the</p>				

	<p>column with an over-sized interlocking sole plate on a steel-reinforced elastomeric bearing pad; the connection accommodated setting tolerances during the bridge move as well as subsequent loading due to girder rotation and movements due to temperature and seismic effects.</p> <p><i>Saturday Evening</i> On March 26, I-15 was closed at 11 pm. At the bridge temporary location the two-span unit was lifted off the temporary supports on four lines of self-propelled modular transporters (SPMTs) (two lines per span), and moved 500 ft across eight lanes of I-15 to the final bridge location.</p> <p><i>Sunday Morning</i> The bridge was set in place at approximately 4 am. I-15 was re-opened at 7 am, three hours ahead of schedule. The abutments were made integral after the move, and a thin-bonded polymer overlay was placed.</p>						
<b>High Performance Materials</b>	<ul style="list-style-type: none"> <li>• Lightweight concrete deck</li> <li>• 70 ksi high performance steel (HPS) in girder flanges over the interior support</li> </ul>						
<b>Photos</b>	 <p><a href="#">Additional photos</a></p>						
<b>Project Planning</b>	<p><b>Decision-Making Tools</b></p> <ul style="list-style-type: none"> <li>• State process</li> </ul>	<p><i>Site Procurement</i></p> <ul style="list-style-type: none"> <li>•</li> </ul>	<p><b>Project Delivery</b></p> <ul style="list-style-type: none"> <li>• Design-build</li> </ul>	<p><b>Contracting</b></p> <ul style="list-style-type: none"> <li>• Full lane closure</li> </ul>			
<b>Geotechnical Solutions</b>	<p><i>Foundations &amp; Walls</i></p> <ul style="list-style-type: none"> <li>•</li> </ul>		<p><i>Rapid Embankment</i></p> <ul style="list-style-type: none"> <li>•</li> </ul>				
<b>Structural Solutions</b>	<p><b>Prefabricated Bridge Elements &amp; Systems</b></p> <table border="1"> <tr> <td> <p><i>Elements</i></p> <ul style="list-style-type: none"> <li>•</li> </ul> </td> <td> <p><b>Systems</b></p> <ul style="list-style-type: none"> <li>• Full-width beam span with deck</li> </ul> </td> <td> <p><b>Miscellaneous</b></p> <ul style="list-style-type: none"> <li>• CIP reinforced concrete closure joints</li> <li>• Thin-bonded epoxy overlay</li> <li>• LWC deck</li> </ul> </td> </tr> </table>			<p><i>Elements</i></p> <ul style="list-style-type: none"> <li>•</li> </ul>	<p><b>Systems</b></p> <ul style="list-style-type: none"> <li>• Full-width beam span with deck</li> </ul>	<p><b>Miscellaneous</b></p> <ul style="list-style-type: none"> <li>• CIP reinforced concrete closure joints</li> <li>• Thin-bonded epoxy overlay</li> <li>• LWC deck</li> </ul>	<p><b>Construction</b></p> <ul style="list-style-type: none"> <li>• SPMTs</li> </ul>
<p><i>Elements</i></p> <ul style="list-style-type: none"> <li>•</li> </ul>	<p><b>Systems</b></p> <ul style="list-style-type: none"> <li>• Full-width beam span with deck</li> </ul>	<p><b>Miscellaneous</b></p> <ul style="list-style-type: none"> <li>• CIP reinforced concrete closure joints</li> <li>• Thin-bonded epoxy overlay</li> <li>• LWC deck</li> </ul>					
<b>Costs</b>	<p>This bridge is part of the \$1.7 billion Utah County Corridor Expansion (CORE) design-build project. The construction cost of the bridge was \$5.09 million. The estimated cost of accelerated techniques was approximately \$1.75 million.</p>						
<b>Funding</b>	<p><i>Federal only</i></p>	<p><b>State only</b></p> <p>X</p>	<p><i>Federal and State</i></p>	<p><i>Other</i></p>			
<b>Incentive Program (\$)</b>	<p><i>Highways for LIFE</i></p>	<p><i>IBRD</i></p>	<p><i>SHRP2</i></p>	<p><i>Other</i></p>			
<b>Contract Plans</b>	<p><b>Complete Set:</b> <a href="#">Design Plans</a> (link to pdfs)</p>		<p><b>ABC *:</b></p>				
<b>Specifications</b>	<p><b>Complete Set:</b></p>		<p><b>ABC *:</b> <a href="#">Special Provisions</a> (link to pdf)</p>				
<b>Bid Tabs</b>	<p>Not available.</p>						

<b>Schedule</b>	<b>Engineer's:</b>	<b>Actual:</b> <a href="#">Schedule</a> (link to pdf)
<b>Other Related Information</b>	<a href="http://www.i15core.utah.gov/bridge/">UDOT Sam White Website</a> [http://www.i15core.utah.gov/bridge/] <a href="http://www.youtube.com/watch?v=6yAIAGnKxSY">UTUBE video–Sam White animation</a> [http://www.youtube.com/watch?v=6yAIAGnKxSY] <a href="http://www.youtube.com/watch?v=lqyZ1HT0yMA">UTUBE video–Sam White live</a> [http://www.youtube.com/watch?v=lqyZ1HT0yMA]  <a href="http://www.udot.utah.gov">UDOT ABC website</a> [http://www.udot.utah.gov (Inside UDOT / Project Development / Structures Design and Bridge Operations / ABC)]	
<b>Photo Credits</b>	Utah Department of Transportation	

\* Specific to the ABC used in the project.