


ABC Innovative Projects

I-70 Bridge over Eagle Canyon (Eastbound)					
Location	Mile Post 118 between Salina and Green River in southern Utah				
State	Utah				
Owner	State				
Year Built	2010				
State ID #	F-170-3(50)112				
NBI #	2C 495				
Coordinates	Latitude: 38.860092		Longitude: -110.864569		
Contact Person	Carmen Swanwick, P.E. Chief Structural Engineer Utah Department of Transportation Phone: 801-965-4981 Email: cswanwick@utah.gov				
Mobility Impact Time	ABC: 40 days for deck replacement & traffic impact; 5 months total construction time including arch retrofit		Conventional: 12 months		
Impact Category	<i>Tier 1</i>	<i>Tier 2</i>	<i>Tier 3</i>	<i>Tier 4</i>	<i>Tier 5</i>
				X	
Primary Driver(s)	<ul style="list-style-type: none"> • Reduced traffic impacts – cast-in-place deck curing times of 14 to 28 days would have extended onsite construction time excessively • Improved site constructability – the bridge location was remote and near sensitive cultural and scenic sites that made concrete batch-plant operations impractical • Lower life-cycle cost –duration of traffic delays has a measurable cost to road users because of increased time spent in traffic during conventional construction • Improved work-zone safety – fewer accidents related to construction occur when project duration is reduced • Improved material quality and product durability – construction in a controlled offsite environment away from traffic allows better workmanship 				
Description	<ul style="list-style-type: none"> • 491-ft long, 34-ft wide deck truss bridge with 375-ft main span • Rural location • Average Daily Traffic count: 3,300 • Traffic management alternative, if constructed conventionally: Due to the location of the project there was not another traffic management alternative. However, the duration of the detour was less than conventional construction. <p>Existing Bridge: The 289-ft-high two-lane bridge crosses a 480-ft-wide canyon and is located in Emery County approximately 200 miles from Salt Lake City. Built in 1966, the deck on the eastbound structure was deteriorated and required replacement.</p> <p>Construction Methods: A design investigation showed that removing the entire deck at one time could potentially lead to instability of the arches. Therefore, the deck was removed and replaced in sections. Construction began in September 2009 when the bridge was closed and traffic routed to the nearby westbound structure. Construction was completed in February 2010.</p>				

	<p>A 600-ton crane with 335-ft reach and 500-ton counterweight allowed the crane to be stationed on either end of the bridge. After a week of assembly, the crane began removing sections of the existing deck and erecting the panels. Lightweight concrete was used in the full-width deck panels to reduce the crane load.</p> <p>The full-depth, full-width panels were nine inches thick, 26.5 ft wide, 13 to 14 ft long, and weighed 33 tons. Panels included a ¼-inch concrete grinding allowance for correcting uneven roadway surfaces at transverse joints between panels and at ends of deck. The contractor installed, longitudinally post-tensioned, and grouted five panels at a time until reaching mid-span. The process was then repeated from the other end of the bridge. A total of 16,318 sq ft of deck panels were erected. TL-4 concrete parapets were cast in place, and a thin-bonded epoxy overlay was applied.</p> <p>Stakeholder Feedback: The use of the CMGC process allowed additional scope to be added to the project as well as implement structure modifications without changing the schedule. The added elements included repainting the existing structure and adding column modifications to strengthen existing columns. Additionally, the team found a solution to allow the contractor to use an existing precast facility to save time and cost.</p>			
High Performance Materials	<ul style="list-style-type: none"> • Lightweight concrete deck 			
Photos	 <p>Additional photos</p>			
Project Planning	Decision-Making Tools <ul style="list-style-type: none"> • State process 	<i>Site Procurement</i> <ul style="list-style-type: none"> • 	Project Delivery <ul style="list-style-type: none"> • CMGC 	Contracting <ul style="list-style-type: none"> • Full lane closure
Geotechnical Solutions	<i>Foundations & Walls</i> <ul style="list-style-type: none"> • 		<i>Rapid Embankment</i> <ul style="list-style-type: none"> • 	
Structural Solutions	Prefabricated Bridge Elements & Systems			Construction
	Elements <ul style="list-style-type: none"> • Full-depth precast deck panels with post-tensioning 	Systems <ul style="list-style-type: none"> • 	Miscellaneous <ul style="list-style-type: none"> • Grouted keys • Grouted PT ducts • Overlay – thin-bonded epoxy • LWC deck 	<ul style="list-style-type: none"> • High-capacity crane
Costs	<p>The \$5.29 million project consisted of deck replacement on the eastbound bridge, approach slab work, stiffening the existing structure, abutment repairs, and repainting the exterior and the interior of the arch ribs.</p> <p>The use of precast deck panels eliminated the need for forming and curing cast-in-place concrete in multiple phases. The phasing of deck removal and deck placement required to maintain stresses in bridge elements required phasing and increased cost above precast elements.</p>			

Funding	<i>Federal only</i>	<i>State only</i>	Federal and State	<i>Other</i>
			X	
Incentive Program (\$)	<i>Highways for LIFE</i>	<i>IBRD</i>	<i>SHRP2</i>	<i>Other</i>
Contract Plans	Complete Set:	Contract Plans_07/27/09 (link to pdf)	ABC *:	
Specifications	Complete Set:	Supplemental Specs / Special Provisions (link to pdf)	ABC *:	
Bid Tabs	Bid Abstract 08-11-09 (link to pdf)			
Schedule	Engineer's:	Not available.	Actual:	Not available.
Other Related Information	Fall 2010 ASPIRE [http://www.aspirebridge.org/pdfs/magazine/issue_16/State_Fall10.pdf] UDOT ABC website [http://www.udot.utah.gov (Inside UDOT / Project Development / Structures Design and Bridge Operations / ABC)]			
Photo Credits	Granite Construction Company			

* Specific to the ABC used in the project.