

2013 – I-5 / Skagit River Bridge Span 8 Replacement

Description

Meta Fields

Other Related Url 0 Other Related Link :

http://www.wsdot.wa.gov/publications/fulltext/Bridge/Skagit_TechNotes.pdf

Abc Construction Equipment : Lateral slide w/pads (skid tracks and horizontal jacks); high-capacity crane on barge

Miscellaneous Prefabricated : LWC beams; high-strength CIP reinforced closure joint; micro-silica concrete overlay

Prefabricated Bridge Systems : FDcBc (full-width concrete-decked concrete beam unit) - total superstructure span slid into place on existing foundation

Prefabricated Bridge Elements : Adjacent deck bulb T beams

Contracting : A+B+C bidding

Project Delivery : (1) Emergency Contract - used to remove collapsed span and construct temporary Acrow span. (2) Design-Build Contract - used to construct permanent span and slide temporary and permanent spans.

Longitude : -100 Latitude: 48.4432983 Nbi #: 0004794A State Id #: 5/712 **Construction Equipment :** Lateral Slide Total Bridge Length Ft: 1111.75 Max Span Length Ft: 163 Beam Material : Concrete **Spans :** > Three-span Location : Rural **Owner:** State State : WA Year Abc Built : 2013 Foundations & Walls: Reused Substructure/Foundation Unit Other Related Url: 3 **Contract Plans:** 1 Additional Information : Contract plans are available below. This was a design / build project; therefore, no specifications or estimates are available.

Page 1

Contact Us | Phone: (305) 348-0110 | Email: abc@fiu.edu | 10555 W. Flagler Street, EC 3680 Miami, FL 33174

Costs : Design-Build contract best value \$6.9M.

Contacts : Bijan Khaleghi, P.E. State Bridge Design Engineer Washington State Department of Transportation khalegb@wsdot.wa.gov 360-705-7181 **Submitter:** Jed Bingle P.E. Accelerated and Innovative Bridge Construction (ABC) Specialist Washington State Department of Transportation binglej@wsdot.wa.gov 360-705-7222 **Designer:** Parsons Brinckerhoff Victor Ryzhikov, P.E. Ryzhikov@pbworld.com 813-520-4367 **Fab1:** Concrete Technologies Corporation Fabricated lightweight prestressed girders. (253) 383-3545 **Contractor:** Max J Kuney

High Performance Material : Lightweight concrete in prestressed girders.

Stakeholder Feedback : Lightweight girders can be used to limit weight replaced on existing foundations. Headed bars used for flange connection between adjacent deck bulb tees can cause interference if sufficient placement tolerance is not provided. Using full depth flange connection (instead of welded ties) provided a shear - flexure transfer joint, permitting the use of distribution factors that eliminated one line of girder.

Construction Method : The temporary and permanent spans were slid in one day using Teflon surface skid tracks and horizontal jacks. The skid distance for each move was approximately 75'. **Replacement Or New Bridge :** The new permanent span was constructed adjacent to the temporary span (east side), on temporary steel pile supported bents. The permanent span consisted of eight W65DG prestressed deck bulb tee girders using lightweight concrete. The temporary span was slid off to the west, onto temporary steel pile supported bents. Using the same track alignment, the permanent span was slid into the permanent location, to the west.

Existing Bridge Description : The existing bridge was four steel through truss main spans (each 160' simple spans), eight concrete girder spans (48' to 84'). The collapsed span was one of the steel through truss spans. The bridge carries two lanes in each direction.

Traffic Management : After the span collapsed, the interstate traffic was detoured through city streets to a nearby bridge, crossing the river. The detour was 3 miles long. A temporary Acrow bridge was constructed as a temporary span while the permanent span was constructed adjacent to the Acrow bridge. The interstate was detoured for 27 days. The interstate was detoured for an additional day to slide the temporary bridge and slide the permanent span. Conventional construction would have required an additional 200+ days.

Average Daily Traffic At Time Of Construction: 71000

Dimensions : The existing bridge was four steel through truss main spans (simple spans), eight concrete girder spans. The collapsed span was one of the steel through truss spans. The replacement span is eight W65DG lightweight prestressed concrete deck bulb tee girders with 1.5" concrete overlay, spaced at 7.25'. The replacement span was 60' wide and 163' long.

Primary Drivers : (1) Emergency replacement. (2) Maintain existing alignment. (3) Reduced traffic impacts - interstate traffic, including daily commuter, local tourism and interstate trucking; a significant ABC benefit was to minimize the detour traffic in the local communities, which caused significant impact to local retail.

Impact Category : Tier 1 (within 1 day)

Mobility Impact Time : The interstate remained operational for 208 days with the temporary span in place, during the design and construction of the permanent span. Therefore, the expected time to construct the bridge conventionally would at least have required the 208 days. **Project Location :**

Interstate 5 across the Skagit River between the cities of Mount Vernon and Burlington in northwestern Washington State

Project Summary :

In 2013, a steel through truss span of the I-5 Skagit River Bridge collapsed, as a result of a high-load impact to the sway frames. A temporary Acrow bridge was erected to reopen the roadway. The permanent span of precast prestressed deck-bulb tee girders was constructed adjacent to the temporary span. Within a single day of roadway closure, a horizontal skid track system was used to relocate the temporary span and install the permanent span.