

SPECIAL PROVISION

F-I215(216)13

SECTION 02988S

STRUCTURE MOVE-IN

PART 1 GENERAL

1.1 SECTION INCLUDES

- A. Move superstructure off of temporary structure shoring in staging area and on to permanent abutments in final location using SPMT's.
- B. This work includes, but is not limited to all SPMT costs, jacks, temporary ramps, cross bracing, and cribbing required to move the superstructure.

1.2 RELATED SECTIONS

- A. Section 02223S: Remove Bridge

1.3 ABBREVIATIONS

- A. SPMT Self Propelled Modular Transport

PART 2 EXECUTION

3.1 PREPARATION

- A. Perform survey confirmation to verify the elevation differences from the bottom of the sole plates in the temporary location match the elevation difference on the bearing seats on the permanent abutments. Match elevations to the nearest 1/16th inch.
- B. Remove and replace roadway and median barrier in path of SPMT's to allow clearance of wheels and cross bracing.

3.2 BRIDGE MOVE

- A. Contractor to provide Engineer with a work plan of the superstructure move at least 4 weeks prior to move. Refer to Section 02223S.

END OF SECTION