Route 202 over Passaic River

8/9/2012

CONSTRUCTION STAGE 3 ACTIVITY DETAIL

Sat 7PM | Sun 7PM | Mon 7PM | Tues 7PM | Wed 7PM | Thurs 7PM | Fri 7PM

ACTIVITY	# of Crews	Duration Hours	Day 1			Day 2			Day 3			Day 4			Day 5			Day 6			Day 7		
			8	16	24	8	16	24	8	16	24	8	16	24	8	16	24	8	16	24	8	16	24
Demolish Existing Bridge																							
MPT																							
Mill- Northside and Bridge Deck																							
Remove guiderail																							
Prep Pads																							
Mill- South Side																							
Set North Crane																							
Bridge Demo Prep																							
Pull Floorbeams																							
Pull Girders																							
Reset North Crane																							
Demo Abutments, approach slabs & sleeper																							
Excavate to set superstructure																							
Install Prefab Substructure Units																							
Prep piles for anchors																							
Set South Crane																							
Set abutments/pour concrete fill																							
Install Prefab Superstructure Units																							
Set bearing assemblies/set superstructure																							
Install Concrete Barrier Curb & Pavement Transition																							
Dismantle South Crane																							
Set Precast Parapets																							
Set rebar cages for parapet																							
Form cap and pour parapet																							
Cure time for parapets (4600 psi)																							
Closure pours for superstructure (5700 psi)																							
Closure pour cure for superstructure (5700 psi)																							
Construct Prefab Approach Slabs																							
set sleeper & approach																							
grout/closure pours																							
Cure time for closure pours on sleeper & approach																							
Dismantle North Crane																							
Guiderail install																							
Pave																							
Joints																							
Striping/Signing																							