ACTUAL CONSTRUCTION SCHEDULE

I-30 LATERAL BRIDGE SLIDE

KEY	
	DURATION OF CONSTRUCTION PHASE
	DURATION OF TRAFFIC DISRUPTION
	HEAD-TO-HEAD TRAFFIC

OPTION 3 (Dual Slide - Outside Construction)		Duration (Months)	MONTH 1	MONTH 2	MONTH 3	MONTH 4	MONTH 5	MONTH 6	MONTH 7	MONTH 8	MONTH 9	MONTH 10	MONTH 11	MONTH 12	MONTH 13	MONTH 14
Stage	Description															
1	Construct West Bound Bridge & Temporary Falsework	9														
2	West Bound Bridge Removal & Slide	0.3														
Traffic Disruption (Bridge Slide)		0.3														
1	Construct East Bound Bridge & Temporary Falsework	10.5														
3	East Bound Bridge Removal & Slide	0.3														
Traffic Disruption (Bridge Slide)		0.3														
Total Duration		11														